



City Manager's Office  
602 S. Main Street  
Joplin, Missouri 64801  
(417) 624-0820 Ext. 205  
(417) 625-4707 (Fax)

TO: City Council  
FROM: Sam Anselm, City Manager  
DATE: August 21, 2015  
RE: Weekly Update

---

Good afternoon, everyone. Please see below for this week's update.

### Key Meetings

- Exclusive of the council meeting and the state auditor's presentation earlier this week, on Tuesday I addressed the Kiwanis Club at Twin Hills, to provide attendees with an update on what's been going on around the city lately, including construction projects, the CDBG-DR process, our Long Range Transportation Plan (LRTP) update, and the audit. (I would have had much more to talk about had the meeting been scheduled for the following week.)
- On Tuesday afternoon Director Haase, Director Allgood and I met with a representative from the General Employee Committee to discuss their request for an additional paid holiday. That item will be on your agenda for the Issues & Options portion of our budget work sessions next month.
- Finally on Tuesday, and prior to the audit presentation, I attended the open house at City Hall to gather input for the LRTP update. According to the consultant overseeing the update, survey responses have been higher than they anticipated. I cannot say how many were in attendance at the open house, however.
- Sandwiched between post-audit media interviews on Wednesday, the mayor and I met with Able Body Mfg. to discuss the road widening project in front of their location, and to get an update on their operations. On a positive note, they're seeing some growth in the composite portion of their business and are discussing future plans, so the representative wanted to keep us in the loop.
- Yesterday, Mayor Seibert, Councilwoman Colbert-Kean, and I had a roundtable discussion with the chamber, the NLC, local business representatives, and staff from Senator Bond and Representative Long's offices to discuss legislation supported by the NLC on the topic of e-commerce, internet taxes and their impacts on local businesses and cities.
- Finally, yesterday afternoon I attended the first hour of the Sales Tax Oversight Committee's meeting, to provide the committee members with an update on projects that fall under our various sales taxes (Capital Improvements, Parks & Stormwater, Public Safety).

## Miscellaneous

- Some updates from PW. In addition, a full list of updates is attached to this week's report:
  - *Last week we met with property owners for a very early discussion of the conceptual approach to the Jackson Street Bridge replacement. As a group we agreed to remove the old bridge and build a new bridge generally in the same location at the highest elevation that we could afford. The new bridge would handle two lanes of traffic as well as sidewalks and bike lanes on each side. If there is any money left over, they would like us to extend the sidewalks as far as we can to accommodate a large number of people who walk along the road to Shoal Creek. They really appreciated being in on the ground floor in helping develop the solution and the discussion helped us streamline the scope of the engineering contract.*
  - *Staff has met with the Joplin Special Road District, Jasper County Commission representatives and Newton County Commission Representatives as part of our effort to bring all of these entities on board to the upcoming CIST projects.*
  - *The 20<sup>th</sup> Street Grade separation project is moving forward – it appears they may be a couple of weeks behind schedule right now. New Hampshire is opened back up and work on the foundations for the support walls along 20<sup>th</sup> has begun.*
  - *Main Street – we are not done with our surface treatment work – we pulled off to do work ahead of the overlay contractor on those streets that needed some sub-grade work before they get overlaid. As soon as we get that completed we'll move back to Main and finish our work.*
- As for our approach to addressing the auditor's findings and recommendations, last evening I sent the following message to department heads:
  - *“Good evening, everyone. Starting next week and for as long as it takes, we're going to forego our normal staff meeting format and focus on the audit report. (We'll still continue to go over agenda items the week before council meetings, and we'll take a break on September 1st to listen to the CPBB guys.)*

*I've mentioned to several media outlets this week that it has been impossible to discuss the findings, our responses, and how to move forward with making changes without being able to involve the staff who will be most impacted by those changes. And looking back on things, immediately after the tornado I think our response was so successful because everyone was around the table discussing challenges and coming up with solutions together. Over time things started returning to normal, we began focusing on our own departments, and decisions started being made without input from everyone.*

*So let's get back to doing what made us so successful in the beginning. If you haven't read the audit report yet, we'll start at the beginning, and we'll go through as much as we can in an hours' time, and break until the following week. If you have any relevant information that either the auditors didn't include in their findings, or wasn't included in our responses, we'll be including that on a webpage I've created to give the public continuous updates on our progress of implementing the changes. I'll also be including a summary of our conversations in my weekly report to council.*

*I'm looking forward to next week's meeting, because it presents us with an opportunity take a close look at how we do things, and how we can do them better, to serve our community. Please come prepared, and don't forget to bring your wrenches, so we can start unkinking some pipes. (A subtle reference to the Extreme Government Makeover book that many of you should have; if you don't have it, let me know and I'll buy you a(nother) copy.) Thank you for your time."*

- With respect to that webpage, it is a work in progress, but it is “live” on our website and can be found at <http://www.joplinmo.org/stateaudit>.
- In staffing news, the assistant parks director position has been filled by promotion Paul Bloomberg to that position, and Jessica Johnson has been promoted from recreation leader to recreation coordinator. Please join me in congratulating them. As indicated in a previous report, next week I will be meeting with staff from parks and HR to discuss other position reclassifications that will result in a more streamlined structure within the parks department that will place a greater emphasis on the “R” side of Parks & Rec.

### **In the Pipeline**

- The agenda for Monday night’s special meeting has been posted. We will have the public hearing for the property tax rate as well as the ordinance for your approval, and we will also be discussing the draft contract with the Chamber of Commerce.
- On September 1<sup>st</sup>, department heads will be hearing a presentation from Jon Johnson and Chris Fabian with the Center for Priority-Based Budgeting, to learn more about the PBB process and give staff an opportunity to ask questions. (The agreement with the CPBB will be presented to you on September 21<sup>st</sup> after a presentation from Jon and Chris.)
- Budget work sessions will take place September 14<sup>th</sup> and 15<sup>th</sup>, and on the 16<sup>th</sup>, if necessary. At the mayor’s request, I have asked our public information officer, Lynn Onstot, to contact MSSU to see if they can either broadcast or record those meetings in the council chambers to allow the public an opportunity to view those meetings if they cannot attend in person.

Please let me know if you have any questions about these items.

## FOR COUNCIL

Updates August 17, 2015

## CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name  | Project Description   | Current Phase/Status         | Comments  | Estimated Date of Completion of this Phase |
|---|---|------------------------------|---|--|
| <b>TIGER GRANT</b>  |   |                              |   |  |
| 20th Street Overpass (TBO522)                                     | Grade Separation of 20th Street over KCS RR   | Beginning Construction Phase | Excavation along 20th Street for the retaining wall foundation and storm sewer to start; Bridge piling to follow.   | Late Summer 2016                           |
| Maiden Lane Widening (TBO 520)                                    | Widening Maiden Lane to 5 lanes from 9th St. to 32nd St.  | Construction Phase           | placing sidewalk and driveway from 23rd St to 24th St; complete repaving excavation from 9th street to 17th street; construct signals at 13th Street and 20th Street  | Spring/Summer 2016                         |
| 26th Street (TGO521)  | Widening to 3 lanes from Maiden Lane to Schifferdecker  | Final Construction Phase     | substantially complete;   | July 2015                                  |
| Schifferdecker (TGO519)   | Widening to 5 lanes from 7th St. to 32nd St.  | Final Construction Phase     | substantially complete; Able Body entrance will be completed this summer  | Summer 2015                                |
| <b>LPA PROJECTS</b>   |   |                              |   |  |
| Royal Heights   | Adding sidewalks around school  | Construction Phase           | substantially complete  | Late Summer 2015                           |
| East Moreland   | Adding sidewalks around school  | Construction Phase           | substantially complete  | Summer 2015                                |
| <b>2005 - 2014 C.I.S.T. PROJECTS</b>                              |   |                              |   |  |
| Zora from Range Line to Main (TCO512)                             | Widen Zora to 5 lanes including bike lanes, sidewalks and stormwater improvements                   | Utility Relocation Phase     | contract awarded, pre-construction meeting was April 15; Notice to Proceed May 4; message board is operational; Empire and MGE are completing relocations in the area; AT&T relocations are being coordinated with Empire relocations; erosion control in place | Summer 2016                                |
| St. Louis from Broadway to Zora (TCO515)                          | Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer | Right of Way Phase           | ROW being negotiated; met with area residents to discuss utility easements; appraisal process has been started  | not yet determined                         |
| <b>TRANSPORTATION PROJECTS</b>                                    |   |                              |   |  |
| RR Closures (10th Street)   | Removing several at grade railroad crossings along 10th St.   | Design/Review Phase          | consultant under contract; preparing for a meeting with the area residents that will be held next week; met with NMA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control                 |  |
| <b>STORMWATER PROJECTS</b>  |   |                              |   |  |
| B St. & Porter, C St & Porter, B St to Porter (Harlem) - (TSO420) | Remove and replace 2 box culverts and extend 430 feet of 5' X 3' RCB                                | Construction Phase           | overall project 30% complete  | Fall 2015                                  |
| 8th & Patterson (TSO423)  | Add capacity to existing drainage system, replace undersized pipes                                  | Design Phase                 | consultant selected; preparing agreement to take before the Council   | Spring 2016                                |
| B St. & Byers Ave (TSO420)  | Construct new gutter crossings to improve drainage and reduce ponding water                         | Bid Preparation              | preparing bid documents   | Spring 2016                                |
| Regional Detention 15th & Massachusetts (TSO607)                  | Construct regional detention pond to reduce flooding downstream                                     | Design Phase                 | under design  | 2012 to 2022                               |
| Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606) | Improve existing drainage system to reduce localized flooding                                       | Design Phase                 | under design  | 2012 to 2022                               |
| Ditch & Culvert Improvements - Connecticut 32nd to 35th (TSI609)  | Replacing existing open ditches with a pipe & catch basin system                                    | Design Phase                 | under design  | 2012 to 2022                               |
| Ditch & Culvert Improvements - Connecticut 35th to 37th (TSO610)  | Replacing existing open ditches with a pipe & catch basin system                                    | Design Phase                 | under design  | 2012 to 2022                               |

## FOR COUNCIL

Updates August 17, 2015

## CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name  | Project Description   | Current Phase/Status     | Comments  | Estimated Date of Completion of this Phase |
|---|---|--------------------------|---|--|
| Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613) | Replacing existing open ditches with a pipe & catch basin system                          | Design Phase             | design 60% complete; consultant to manage project; construction anticipated in Fall 2015; mailing plan and project schedule to residents prior to starting construction   | 2012 to 2022                               |
| Ditch & Culvert Improvements Peters from 9th to 12th (TSO614)         | Improve existing drainage system to reduce localized flooding                             | Design Phase             | design 90% complete; consultant to manage project; construction anticipated in Fall 2015; mailing plan and project schedule to residents prior to starting construction   | 2012 to 2022                               |
| New Culvert System between Division & Mineral (TSO617)                | Improve existing undersized and deteriorated drainage system to reduce localized flooding | Design Phase             | design 90% complete; consultant to manage project; construction anticipated in Fall 2015; mailing plan and project schedule to residents prior to starting construction   | 2012 to 2022                               |
| Porter & 4th CMPA Repair (TSO420)                                     | Repairing rusted outlets and box culverts with sidewalk                                   | Planning Phase           | in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on plans which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents | Spring 2016                                |
| Stormwater - Missouri - North of Zora Phase 2                         | Improving existing drainage system to reduce localized flooding                           | Planning Phase           | preparing conceptual plans for coordination w/Empire District; improvements to existing ditch upstream of the box culvert; meeting with area residents to be scheduled  | TDB  |
| 34th & Alabama Detention Pond (Fix)                                   | Repairing existing detention pond   | Planning Phase           | design complete   | Summer 2015                                |
| Perkins & Tyler Culvert (TSO420)                                      | Installing new 18" RCP to alleviate ditch flooding  | Preliminary Design Phase | utilities located; City Staff is preparing plans  | Spring 2016                                |
| 1st Street Stormwater (TSO420)  | Removing existing pipes across drainage ditch per owners request                          | Planning Phase           | Two undersized whistles and ditch slopes to be repaired/reconstructed   | Fall 2015                                  |
| Florida and Waters Edge   | Repairing stormsewer pipe to reduce localized flooding                                    | Planning Phase           | Stormsewer pipe repair to be done; evaluating various solutions   | Fall 2015                                  |
| <b>STREET PROJECTS</b>  |   |                          |   |  |
| Murphy & Minnesota  | Realignment of intersection to meet MoDOT safety requirements                             | Pre-construction Phase   | contract awarded; Notice to Proceed projected to be in September  | 90 calendar days                           |
| <b>SANITARY SEWER PROJECTS</b>  |   |                          |   |  |
| Shoal Creek WWTP Expn Ph II   | Expanding the capacity of the facility to handle organic waste and waste water            | Construction Phase       | Notice to Proceed 11/1/2014; clarifiers have been started; to be completed November 2015  | November 2015                              |
| Turkey Creek WWTP Expansion   | Replacing existing sand filters with diamond filters                                      | Design Phase             | City Council approved project; contractor has been awarded; filters are on order  | November 2015                              |
| Lone Elm Reach Rehab (Interceptor Line Replacement)                   | Inspect and rehabilitate sanitary sewer collection system in Lone Elm basin               | Construction Phase       | substantially complete  | Winter 2015                                |
| NID III Sanitary Sewer Replacement                                    | Replace sewers in NID III and surrounding areas   | Design Phase             | consultant selected; preparing Agreement to take before   | Spring 2016                                |
| Annual CCTV Area  | Clean, TV and evaluate portion of sanitary sewer system                                   | Working Phase            | work progressing  | Winter 2015                                |
| Gravity Sewer Repair At Shoal Creek & Schifferdecker                  | Improving existing system to reduce capacity issues                                       | Design Phase             | meeting will be scheduled to plan design and how to proceed; flow data procedures be completed within two (2) months  | Summer 2015                                |

## FOR COUNCIL

Updates August 17, 2015

## CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name   | Project Description   | Current Phase/Status                     | Comments   | Estimated Date of Completion of this Phase |
|--|---|--|--|--|
| Utility Relocation for Cross Bores   | Finding locations where underground utilities have been drilled through city sewers and fixing the same     | Planning Phase                           | meeting with sewer maintenance staff to discuss latest locations   | ongoing                                    |
| <b>CDBG PROJECTS-DR-II PAP-I</b>   |   |  |  |  |
| Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II)             | Design of sidewalk replacement projects inside the tornado area   | Design Phase                             | Council has approved the project; finalizing prioritization ranking  | January 2016                               |
| Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Anderson Engineering (GFCD II)           | Design of storm sewer replacement projects inside the tornado area  | Design Phase                             | Council has approved the project; finalizing prioritization ranking  | January 2016                               |
| Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team (JET) - (GFCD II) | Design of curb & gutter replacement projects inside the tornado area  | Design Phase                             | Council has approved the project; finalizing prioritization ranking  | January 2016                               |
| Design & Construction of Sanitary Sewers in Tornado Area - AMA (GFCD II)   | Design and construction of sanitary sewer replacement projects inside the tornado area                      | Design Phase                             | construction contract has been awarded; Notice to Proceed has been issued; pipe cleaning and TV survey proceeding  | January 2016                               |
| <b>STATE DED FUNDS</b>   |   |  |  |  |
| Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03)                | Regional detention basin to reduce downstream flooding and improve water quality                            | Construction Phase                       | project delay due to property acquisition; construction rescheduled; property owners have been notified by way of correspondence   | Fall 2015                                  |
| Culvert System Michigan & Kansas Streets from 26th & to 30th (GSTA04)  | Improve existing drainage system to reduce localized flooding   | Construction Phase                       | under construction; 75% complete; 26th Will be closed to complete paving in a timely manner which will relieve congestion on 20th street   | Fall 2015                                  |
| 15th & Highview Area Drainage System Repairs Project (GSTA05)  | Repair and replace existing tornado damaged storm sewer system at 15th & Highview area                      | Construction Phase                       | construction 75% complete  | Summer 2015                                |
| 24th & Patterson Area Drainage Systems Repair Project (GSTA06)   | Repair and replace existing tornado damaged storm sewer system at 24th & Patterson area                     | Construction Phase                       | project substantially complete   | Summer 2015                                |
| Even Ave to Country Club Stormwater Repairs Project S. of 29th St (GSTA07)   | Repair and replace existing tornado damaged storm sewer system at Even Avenue to Country Club area          | Construction Phase                       | project substantially complete; final inspection to be scheduled   | Summer 2015                                |
| Pennsylvania & Virginia -31st to 28th Stormwater Repairs Project (GSTA08)  | Repair and replace existing tornado damaged storm sewer system at Pennsylvania & Virginia-31st to 28th area | Construction Phase                       | substantially complete   | Summer 2015                                |
| Sanitary Sewer System Repairs - Green Area (GSTA10)  | Repair and replace existing damaged sewer system in tornado area  | Near Completion                          | substantially complete   | Summer 2015                                |
| Transportation System Damage Assessment Project - Sidewalks, Gutter & Pavement Conditions (GSTA11)                   | Damage assessment and GIS mapping of transportation systems inside the tornado area                         | Near Completion                          | substantially complete   | Summer 2015                                |
| Transportation System Repairs - Sidewalk/one side 26th from 32nds St to Connecticut (GSTA12)                         | Repair and replace sidewalks in specified area  | Near Completion                          | substantially complete   | Summer 2015                                |
| Transportation System Repairs - 15th to 13th/Florida to Texas (GSTA12)   | Curb/sidewalk repair and replacement in specified area  | Construction Phase                       | construction 60% complete  | Summer 2015                                |
| <b>CIST PROJECTS</b>   |   |  |  |  |
| Jackson - Bridge Replacement at Shoal Creek (TCO613)   | Bridge replacement at Shoal Creek   | Consultant Selection Phase               | consultant selection complete; negotiating with consultant; meetings with area residents has been completed and they support removal of the old bridge and the new bridge being placed in the same location at a higher elevation. |  |
| Schifferdecker Bridge ROW (TCO614)   | Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow                       | Planning Phase                           | ROW will be acquired in the fall of 2015; plans have been reviewed by the county and are being revised as a result of that review; meetings with area residents will be scheduled  |  |
| 32nd St - Schifferdecker to County Club (ROW) (TCO601)   | Phase I - widening from 2 lane to 3 lane<br>widening to 5 lane  | Phase II -<br>Consultant Selection Phase | held meeting with area residents regarding project; consultant selection complete; negotiating with consultant   |  |

**FOR COUNCIL**

**Updates August 17, 2015**

**CURRENT PROJECTS**

**NOTE: shaded box in comments section denotes an updated status since the previous week**

| <b>Project Name</b>                                | <b>Project Description</b>   | <b>Current Phase/Status</b> | <b>Comments</b>   | <b>Estimated Date of Completion of this Phase</b> |
|--|--|-----------------------------|---|---|
| 32nd St - Country Club to Central City Rd (TCO602) | Phase I - widening from 2 lane to 3 lane widening to 5 lane      Phase II -                      | Consultant Selection Phase  | consultant selection complete; meeting with property owners regarding project was on May 21st; negotiating with consultant  |   |
| Zora - Range Line to MO 249                        | Phase I - widening from 2 lane to 3 lane widening to 5 lane      Phase II -                      | Consultant Selection Phase  | consultant selection complete; negotiating with consultant; meetings with area residents will be scheduled                  |   |
| 4th Street RR Crossing Repair                      | Repairing street surface at railroad crossing  | Planning Phase              | ranking this RR crossing project with all other RR sites throughout the City.   |   |
| <b>MISC PROJECTS</b>                               |  |                             |   |   |
| Trail from MSSU to Mall (TSO501)                   | Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane    | Design Phase                | consultant preparing CLOMAR documentation for submittal to FEMA   | ongoing   |
| Mercy's Temp Hosp.                                 | Working with Mercy Hospital to take care of signs, markings and lighting near temporary hospital | Review Phase                | reviewing site; meeting being scheduled with Mercy's representatives  | ongoing   |
| Sports Complex - Softball Field Parking Lot        | Extension to existing softball field parking lot   | Design Phase                | on hold, waiting for direction; coordinating with other large infrastructure projects for Parks Dept; funding source TBD    | ongoing   |
| Utility Cuts & Traffic Control                     | Repairing / patching utility cuts within City right of way                                       | Construction Phase          | City Council approved in July 20 session; Pre-construction meeting has been completed                                       | ongoing   |
| Overlay 2014 - 2015 (IS1502)                       | Repairing street surfaces  | Planning Phase              | contract awarded; pre-construction meeting schedule for August 20 with surfacing contractor                                 | Fall 2015   |
| Micro-surfacing                                    | Improving and maintaining street surfaces  | Planning Phase              | contract awarded, pre-construction meeting will be scheduled; Notice to Proceed late September 2015 in the area by severity | Fall 2015   |
| Joplin Public Outdoor Safety Training Facility     | Training tower and course layout for Police and Fire Department                                  | Construction Phase          | outdoor facility training course has been started   |   |
| Street Surface Removal for Micro-surfacing Area    | Pre-overlay street preparation in the Micro-surfacing area                                       | Construction Phase          | subgrade and surface preparation for overlay  | August 2015                                       |
| Underground Storage Decommissioning at PWC         | Removing fuel and discontinuing usage of storage tanks   | Fuel Removal Phase          | fuel removal from tank is complete; awaiting environmental test results   | August 2015                                       |
| Main Street Ride Ability Improvement               | Ride ability improvements along Main Street  | Crack Seal Phase            | ride ability will be improved along Main Street from 1st to 32nd Streets; 75% complete.                                     |   |
| Wildwood Development                               | Development being constructed by Schuber Mitchell  | Planning Phase              | stormwater plans being evaluated for Schuber Mitchell Development being constructed in the Wildwood area.                   |   |

**COMPLETED PROJECTS**

|                                      |  |                  |  |  |
|--------------------------------------|--|------------------|--|--|
| <b>TIGER GRANT</b>                   |  |                  |  |  |
| 20th Street Transit                  |  | Project Complete |  |  |
|                                      |  |                  |  |  |
|                                      |  |                  |  |  |
| <b>LPA PROJECTS</b>                  |  |                  |  |  |
| Newman Road                          |  | Project Complete |  |  |
| Kelsey Norman                        |  | Project Complete |  |  |
|                                      |  |                  |  |  |
| <b>2005 - 2014 C.I.S.T. PROJECTS</b> |  |                  |  |  |
|                                      |  |                  |  |  |

## CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name  | Project Description | Current Phase/Status | Comments | Estimated Date of Completion of this Phase |
|---|---------------------|----------------------|----------|--|
| <b>TRANSPORTATION PROJECTS</b>                              |                     |                      |          |  |
| RR Crossing Repairs 2012                                    |                     | Project Complete     |          |  |
| <b>STORMWATER PROJECTS</b>                                  |                     |                      |          |  |
| Curb Inlet Repairs  |                     | Project Complete     |          |  |
| <b>STREET PROJECTS</b>                                      |                     |                      |          |  |
| Sunset Ridge Lights   |                     | Project Complete     |          |  |
| <b>SANITARY SEWER PROJECTS</b>                              |                     |                      |          |  |
| Emergency Sewer Repair 9th & Minnesota                      |                     | Project Complete     |          |  |
| Lone Elm Sanitary Rehab (FY 2014)                           |                     | Project Complete     |          |  |
| NID IV Sanitary Sewer Replacement                           |                     | Project Complete     |          |  |
| ROANOKE CREST PUBLIC S.S. #2 Joplin Creek Crossing Repair   |                     | Project Complete     |          |  |
| <b>FEMA PROJECTS</b>  |                     |                      |          |  |
| Asbestos Demo (In Tornado Zone)                             |                     | Project Complete     |          |  |
| Crawl Spaces  |                     | Project Complete     |          |  |
| Photo Verifying for the Finance Department by Engineering   |                     | Project Complete     |          |  |
| Depressions holding water on properties in Tornado Zone     |                     | Project Complete     |          |  |
| Demolitions (In Tornado Zone)                               |                     | Project Complete     |          |  |
| <b>CDBG PROJECTS-DR-II PAP-I</b>                            |                     |                      |          |  |
| <b>MISC PROJECTS</b>  |                     |                      |          |  |
| Joe Becker Stadium Preparation                              |                     | Project Complete     |          |  |
| Mineral Park  |                     | Project Complete     |          |  |
| Specification Update  |                     | Project Complete     |          |  |
| Microsurfacing 2014   |                     | Project Complete     |          |  |
| Overlay 2013  |                     | Project Complete     |          |  |
| 5th & Murphy Blvd, channel & sewer crossing                 |                     | Project Complete     |          |  |
| Ewert Park, Sinkhole  |                     | Project Complete     |          |  |
| 16th & Adele, Culvert                                       |                     | Project Complete     |          |  |
| Stormwater - Missouri - North of Zora Phase I               |                     | Project Complete     |          |  |
| Blackcat Lift Station                                       |                     | Project Complete     |          |  |
| Parking Lot Construction Joe Becker Stadium (TSO502)        |                     | Project Complete     |          |  |
| Alley Chip and Seal, 2015 Program (IS1501)                  |                     | Project Complete     |          |  |
| Preparation of Parking lots for Joe Becker Stadium (TSO502) |                     | Project Complete     |          |  |



## CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name  | Project Description | Current Phase/Status | Comments | Estimated Date of Completion of this Phase |
|---|---------------------|----------------------|----------|--|
| <b>INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE</b> |                     |                      |          |  |
|   |                     | <b>Consultant</b>    |          |  |
| Casey's General Store - 2604 N Range Line                   |                     | Project Complete     |          |  |
| Cott Beverage - 3502 Enterprise                             |                     | Project Complete     |          |  |
| Wildwood Ranch Sewer Extension                              |                     | Project Complete     |          |  |
| Skilled Nursing Facility - 28th & Jackson                   |                     | Project Complete     |          |  |
| Family Dollar - 7th & Harlem                                |                     | Project Complete     |          |  |
| Christ Pointe Church (23rd & Empire)                        |                     | Project Complete     |          |  |
| Sewer Extension - 26th and Oliver                           |                     | Project Complete     |          |  |
| Grand Widening 20th to 24th St. (Joplin High School)        |                     | Project Complete     |          |  |
| Turbo Supply  |                     | Project Complete     |          |  |
| Arrow Box - 3720 E 27th                                     |                     | Project Complete     |          |  |
| Huffman Supply - 5th & School                               |                     | Project Complete     |          |  |
| Team6 Office - Wildwood Ranch near 32nd & Central City      |                     | Project Complete     |          |  |
| Herman Lumber - 12th & Range Line                           |                     | Project Complete     |          |  |
| Hoffman Supply - 4th & School                               |                     | Project Complete     |          |  |
| Suzanne's (32nd & Connecticut) Stormwater Drainage          |                     | Project Complete     |          |  |
| Salvation Army Thrift Store (Green Roof)                    |                     | Project Complete     |          |  |
| Casey's General Store - 2802 W 7th St Stormwater Drainage   |                     | Project Complete     |          |  |