



City Manager's Office
602 S. Main Street
Joplin, Missouri 64801
(417) 624-0820 Ext. 205
(417) 625-4707 (Fax)

TO: City Council
FROM: Sam Anselm, City Manager
DATE: June 10, 2016
RE: Weekly Update

Good afternoon, everyone. Please see below for this week's update.

Key Meetings

- On Tuesday, I stopped by the public meeting to get public input on the plans for 20th Street and Main Street. If you were unable to attend the open house, you can view the plans and provide your thoughts/comments by visiting the website at www.joplinjet.com. Comments will be accepted until June 17th, so if you have any conversations with residents who want to learn more, please encourage them to visit the website.
- On Wednesday, I spent the day at the high school with the other members of the One Joplin steering team, discussing the current initiative, the progress made in the first year, and the direction that initiative will take in the future.
- On Thursday, I met with YPN chairperson Brent Baker to talk about the economic development subcommittee they have created, and ways that YPN can get plugged into those efforts.
- Earlier this afternoon, I met with Councilman McCreary to talk about the assistant city manager position, the budget, and a number of other topics. If you are interested, I would like to explore the idea of setting up quarterly meetings to give you the same opportunity to ask questions, share your thoughts on topics, etc. While these weekly updates have been valuable to keep you in the loop on what's going on within the organization, these meetings would give me an opportunity to receive feedback from you.

Miscellaneous

- To give you an update on where we stand with the priority based budgeting process, departments are continuing to work on allocating current personnel and non-personnel related costs to the programs that they offer. Once this phase is complete, I will send you a list of all programs that we have identified so far, as well as other PBB-related information, as we finalize the information needed to complete the fiscal health diagnostic tool. As I've stated before, full implementation of priority-based budgeting may not take place until the 2017-18 fiscal year, but we are making sufficient progress on the initiative that we can have more discussions about the process for both your benefit as well as the benefit of our citizens.
- Dirt work is scheduled to begin on Monday for the construction of the public safety training center. We are not planning a ground-breaking event, but after the construction is complete, we do anticipate having a ribbon cutting to open the center.

- Finally, attached to this update is the progress report from public works on the projects they're working on.

In the Pipeline

- Next week I will be meeting with several people to discuss ways that area employers can work together to recruit top talent to our region. You've heard the challenges that our organization faces in filling certain positions, and other employers in the area are experiencing the same issues, so we're getting together to brainstorm ideas to solve that problem.
- Earlier this morning, the personnel board met to approve a firefighter trainee position in the fire department. They unanimously approved the job description, so you can expect a council bill next month that would place the position into our pay plan. I want to emphasize that we are not asking for additional personnel, so there will be no need to amend the budget, however this position would allow us to improve our ability to fill the ranks within the fire department.
- Also in July, I hope to have a work session with the council to demonstrate the PBB fiscal health diagnostic tool. Once the tool is ready to go, I will reach out to you to set up a meeting date.

If you have any questions about any of these items, please let me know. Otherwise, I hope you have a great weekend.

FOR COUNCIL

Updates as of June 6, 2016

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|---|--------------------------|---|------------------|
| TIGER GRANT | | | | |
| 20th Street Overpass (TBO522) | Grade Separation of 20th Street over KCS RR | Construction Phase | 78% complete; barrier curb construction continues; base rock operation begins week of May 9 | Late Summer 2016 |
| 2005 - 2014 C.I.S.T. PROJECTS | | | | |
| Zora from Range Line to Main (TCO512) | Widen Zora to 5 lanes including bike lanes, sidewalks and storm water improvements | Utility Relocation Phase | message board in place; contractor proceeding with dirt work | Fall 2016 |
| St. Louis from Broadway to Zora (TCO515) | Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer | Right of Way Phase | 97% complete; Council has authorized Condemnation on the two (2) remaining properties; Empire District has completed tree trimming; tree and stump removal contractor substantially complete | Fall 2017 |
| TRANSPORTATION PROJECTS | | | | |
| Utility Cuts & Traffic Control | Repairing / patching utility cuts within City right of way | Construction Phase | procedures for electronic street cut permitting has been completed and implemented; progressing through designated areas as identified by electronic permitting system. | ongoing |
| Overlay 2016 | Repairing street surfaces | Construction Phase | expect construction to start mid-June; Scope: 15th St from Wall Ave to Connecticut Ave; 4th St from Schifferdecker to Main St; Oliver Ave from 29th St to 26th St; St Louis from 15th to Broadway St; St Louis from Zora to Mo 171; Junge Blvd from Western City Limits to Maiden Ln; a second contract was rejected; some of the work will be included in the 2017 Overlay Project; pre-construction meeting to be held May 16 | Fall 2016 |
| Overlay 2017 | Repairing street surfaces | Designing Phase | Preparing plans and bid documents; Scope: 20th St - Maiden Ln to Main St; 20th St - Schifferdecker to Maiden Ln; Main St - 15th St to F St; 4th St - Main St to St Louis; 2nd St - Schifferdecker to Maiden Ln; additional streets are in the processes of being selected | Fall 2017 |
| Street Chip & Seal Project | Replacing all chip and seal street surfaces throughout the City | Preparation Phase | City crews prepping streets for scheduled resurfacing | 6 |
| STORMWATER PROJECTS | | | | |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|---|---|----------------------|--|-----------------|
| 8th & Patterson (TSO423) | Add capacity to existing drainage system, replace undersized pipes | Design Phase | 90% plans complete; AT&T is the only utility relocation left to complete; easement acquisitions underway | Fall 2016 |
| B St. & Byers Ave (TSO420) | Construct new gutter crossings to improve drainage and reduce ponding water | Bid Preparation | preparing bid documents | Fall 2016 |
| Regional Detention 15th & Massachusetts (TSO607) | Construct regional detention pond to reduce flooding downstream | Design Phase | under design; preliminary plan is complete | 2012 to 2022 |
| Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606) | Improve existing drainage system to reduce localized flooding | Design Phase | under design; preliminary plan is complete | 2012 to 2022 |
| 4th & School Culvert Improvements (TSA612) | Replacing existing open ditches with a pipe & catch basin system | Design Phase | under design; meeting with the property owner regarding use of an area of the property during construction | 2012 to 2022 |
| Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613) | Replacing existing open ditches with a pipe & catch basin system | Design Phase | plans complete; consultant to manage project; construction anticipated in Fall 2016; meeting regarding the plan and project to be scheduled with residents prior to starting construction; preparing temporary ROW easements; City staff reviewing new design plans; acquiring temporary construction easements | 2012 to 2022 |
| Ditch & Culvert Improvements Peters from 9th to 12th (TSO614) | Improve existing drainage system to reduce localized flooding | Design Phase | project has been advertised; plan and project information mailed to residents; utility relocations have been completed for the exception of AT&T; Notice to Proceed to be issued end of May; consultants to notify utility services regarding relocation plans; construction inspections will be done by the consultant | 2012 to 2022 |
| New Culvert System between Division & Mineral (TSO617) | Improve existing undersized and deteriorated drainage system to reduce localized flooding | Design Phase | project has been advertised; bid opening to be September 29; construction anticipated in Fall 2016; plan and project information mailed to residents; utility relocations have been completed for the exception of AT&T; construction to start after utilities have been relocated; setting a meeting with utility companies at the end of March do discuss relocation plans | 2012 to 2022 |
| Culvert Improvements 23rd & Iron Gates (TSO420) | Replacing deteriorated culvert | Construction Phase | City crews replacing deteriorated corrugated metal pipe | 6 |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|---|----------------------|---|-----------------|
| Porter & 4th CMPA Repair (TSO420) - Miscellaneous Maintenance Projects | Repairing rusted outlets and box culverts with sidewalk | Planning Phase | in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on design which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents; | Spring 2016 |
| Perkins & Tyler Culvert (TSO420) - Miscellaneous Maintenance Projects | Installing new 18" RCP to alleviate ditch flooding | Construction Phase | utilities located; plans are complete | Spring 2017 |
| Florida and Waters Edge (TSO420) - Miscellaneous Maintenance Projects | Repairing storm sewer pipe to reduce localized flooding | Planning Phase | storm sewer pipe repair to be done; discussing various solutions with property owners | Spring 2017 |
| RESIDENTIAL DEVELOPMENT | | | | |
| Waters Edge Unit #4 | developing lots on west side of subdivision lake | Design Phase | City Staff met with developer's engineer to discuss stormwater review comments on Jan 25th; revised documents received on April 15 | 6 |
| Woodland Subdivision | Development being constructed by Schuber Mitchell | Construction Phase | construction is underway with City Staff inspecting the work; sewer 95% complete; revised plans for staff and stormwater have been submitted as requested by developer | 6 |
| SANITARY SEWER PROJECTS | | | | |
| Shoal Creek WWTP Expn Ph II | Expanding the capacity of the facility to handle organic waste and waste water | Construction Phase | old anaerobic digesters have been drained for inspection/repair/or replacement of domes; ongoing repair of miscellaneous items | Summer 2016 |
| Shoal Creek Sludge Pump | Improving the flow of thick waste water through the system | Construction Phase | approved by Council November 16, 2015; parts are on order; estimated time for repair is 25 weeks | Summer 2016 |
| Turkey Creek WWTP Expansion | Replacing existing sand filters with diamond filters | Construction Phase | both filters have been installed ; overall project 95% complete; waiting on approval letter from DNR | Spring 2016 |
| NID III Sanitary Sewer Replacement | Replace sewers in NID III and surrounding areas | Bidding Phase | bid was opened April 27; pre-construction meeting has been completed; Notice To Proceed to be received this week | Spring 2016 |
| Annual CCTV Area - 2014-2016 | Clean, TV and evaluate portion of sanitary sewer system | Working Phase | verifying receipt of data deliverables prior to processing last invoices | Spring 2016 |
| Pump Replacement at Filmore Bridge Lift Station | Improving existing system to reduce capacity issues | Construction Phase | under contract | Winter 2017 |
| Utility Relocation for Cross Bores | Finding locations where underground utilities have been drilled through city sewers and fixing the same | Planning Phase | meeting with sewer maintenance staff to discuss latest locations | ongoing |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|--|-----------------------|---|-----------------|
| Sanitary Sewer Extension SE of I-44 & Hwy 43 | Extending sanitary sewer to service more residents | ROW Phase | project designed; met with property owners regarding easement acquisition with bidding anticipated in Winter of 2016; KOA requested delay until after their season ends in the fall; voluntary annexation process to begin; | Summer 2016 |
| 2016-17 Sanitary Sewer Evaluation & Rehabilitation | This is for annual sewer rehabilitation & reconstruction work; specific work needed for many types of repair; allowing the City staff the flexibility of improving and maintaining the collection system | Construction Phase | agreement with Ace Pipe Cleaning was approved by Council; project has been developed by Allegier Martian Assoc | Spring 2018 |
| Manhole Ring & Cover Replacement on Seventh Street | Replacing manhole ring and covers to put manholes more level with the road surface to improve ride ability | Planning Phase | several sanitary sewer manhole covers located in Seventh Street will be replaced; preparing Agreement with consultants. | Summer 2016 |
| CDBG PROJECTS-DR-II | | | | |
| Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II) | Design of sidewalk replacement projects inside the tornado area | Design Phase | under design | October 2016 |
| JACOBS / LMI Mill & Overlay | Milling out existing pavement and replacing it with new within the LMI area | Design Phase | under design | October 2016 |
| JACOBS / NON-LMI Mill & Overlay | Milling out existing pavement and replacing it with new within the LMI area | Design Phase | under design | October 2016 |
| JACOBS / LMI McCoy Drainage improvements | Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement | Design Phase | under design | October 2016 |
| JACOBS / NON-LMI Oliver Ditch Improvements | Improving the ditch from Oliver to 26th St with emphasis on the street crossings | Design Phase | under design | October 2016 |
| JACOBS / NON-LMI Sunset Drainage Improvements | Improving existing drainage system by extending west and adding new inlets | Design Phase | under design | October 2016 |
| ANDERSON /WP2 5004) NON-LMI Mill & Overlay/Range Line Rd to Connecticut - 15th St to 20th St | Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed | Design Phase | Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete; | November 2018 |
| ANDERSON / (WPA 5006) NON-LMI Mill & Overlay/Range Line Rd to Florida Ave - 20th St to 24th St | Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed | Design Phase | Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete; | November 2018 |
| ANDERSON /WP 1 S-0100) Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements | Construct stormwater collection system and reconstruct curbs | Bid Preparation Phase | design complete. Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. | February 2018 |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|---|----------------------------------|--|-------------------------------------|
| ANDERSON / (WP1 S-0400) 20th St. and Highview Ave. Stormwater Improvements | Replace box culverts to improve stormwater conveyance | Bid Preparation Phase | design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment; work is coordinated with 20th Street improvements | March 2019 |
| ANDERSON / (WP2 S-0300) Delaware Ave. - 15th St. to 18th St. Stormwater Improvements | Construct Stormwater collection system | Final Design | design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. This project will be coordinated with street project for bidding. | January 2018 |
| ANDERSON / (S-0500 CPMA) 20th St. from Range Line Rd. to Joplin Creek Stormwater Improvements | Replace deteriorating stormwater pipe | Bid Preparation Phase | design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. This project will be coordinated with street project for bidding. | July 2018 |
| ANDERSON/(WP2 5004) 20th St - Connecticut Ave to Range Line Rd Street Improvements | Design of storm sewer replacement projects inside tornado area | Design Phase | Survey 95% complete, design 75% complete | August 2018 |
| Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team (JET) - (GFCD II) | Design of curb & gutter replacement projects inside the tornado area | ROW & Utility Coordination Phase | proceeding with ROW Coordination and Utility Coordination | Winter 2016 (ROW & Utility Phase) |
| CDBG PROJECTS-DR-II PAP-3 | | | | |
| Main Street Improvements from 15th Street to 32nd Street | Design street improvements inside the tornado area | Design Phase | currently working on 60% Plans | October 2016 (Final Plans Complete) |
| 20th Street Improvements from (Main Street to Connecticut Ave) | Design street improvements inside the tornado area | Design Phase | currently working on 60% Plans | October 2016 (Final Plans Complete) |
| CDBG PROJECTS-DR-II PAP-TBD | | | | |
| Surface Project 4003 (22nd to 26th & Maiden Ln to Jackson Ave) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | survey to be completed by 10/1/2016 | January 2017 (Final Plans Complete) |
| Surface Project 4004 (26th St to 32nd St & Maiden Ln to Main St) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | survey to be completed by 10/1/2016 | January 2017 (Final Plans Complete) |
| Surface Project 4005 (15th to 19th & Jackson Ave to Main St) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | conceptual layout submitted 2/11/2016; design to be complete Summer 2016 | August 2016 (Final Plans Complete) |
| Surface Project 4006 (22nd St to 26th St & Jackson Ave to Main St) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | Survey to be completed by 10/1/2016 | January 2017 |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|---|--------------------------------|--|-----------------------------------|
| Surface Project 4008 | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans | June 2017 (Final Plans Complete) |
| Surface Project 4010 | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans | June 2017 |
| Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire) | Design of improvements to existing storm sewer inside the tornado area | Design Phase | partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; Investors/Developers will have to have an interest in the area for development, Residents will have to agree to rezone the area, therefore, unable to provide definitive answers to the question as to the future of the area; design has started and additional survey is being collected; coordinating with the 20th St Project | July 2016 |
| Storm Project #11 - 15th Street and Michigan | Design of improvements to existing storm sewer inside the tornado area | Design Phase | partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans | November 2016 |
| Storm Project #12 - 15th Street and Illinois Ave | Design of improvements to existing storm sewer inside the tornado area | Design Phase | partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans | December 2016 |
| Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street | Design of improvements to existing storm sewer inside the tornado area | Environmental Assessment Phase | design underway and will be completed mid-November; public meeting with property owners is to be held October 27; final plans submitted and proceeding with ROW coordination and Utility Coordination; coordinating with 20th St Project | Winter 2016 (ROW & Utility Phase) |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|---|---|--------------------------------|---|-----------------------------------|
| Storm Project #19 - Mohaska WQ Basin | Design of improvements to existing storm sewer inside the tornado area | Environmental Assessment Phase | design underway and will be completed mid-November; partial action plans currently being determined; project to be present to city council for approval in October; final plans submitted and proceeding with ROW Coordination and Utility Coordination | Winter 2016 (ROW & Utility Phase) |
| Storm Project #27 - 28th and Main Sts to 27th St and Pearl Ave | Design of improvements to existing storm sewer inside the tornado area | Design Phase | working with property owners to secure easements so design can proceed; project to be presented to city council for approval in October; developing Conceptual Alternatives for alignment of new culvert under Main St; coordinating with the Main St Project | Summer 2016 |
| Joplin Mohaska Trail | Design of Trail inside tornado area | Design Phase | working on Conceptual Plans currently (30% complete); design to be completed by end of 2016 | December 2016 |
| Joplin Public Park Construction | Construction administration and inspection of Public Park project. | Construction Phase | working on Conceptual Plans currently (30% complete); design to be completed by end of 2016 | July 2016 |
| ALLGEIER MARTIN / Phase One (Renovation Projects One, Two and Three) Sanitary Sewer Renovation Projects | Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area. | Construction Phase | ongoing construction being completed on this project. | November 2016 |
| ALLGEIER MARTIN / Sanitary Sewer Renovation Projects Four and Five | Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area. | Bidding Phase | plans and specifications being modified to improve response to service interruptions; Pre-bid meeting held last week | Spring 2016 |
| ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement | Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue. | Construction Phase | under construction | June 2016 |
| ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement | Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue. | Construction Phase | under construction | Fall 2016 |
| ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project | Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue. | Design Phase | plans and specifications being completed for project. | June 2016 (Design Only) |

FOR COUNCIL

Updates as of June 6, 2016

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|---|--|-------------------------|--|-----------------------------|
| ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project | Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue. | Design Phase | plans and specifications being completed for project. | April 2016 (Design Only) |
| ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project | Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue. | Bidding Phase | bids were opened week of May 30; construction agreement with Rosetta was approved by Council; Notice To Proceed to be issued week of June 6 | April 2016 |
| STATE DED FUNDS | | | | |
| Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03) | Regional detention basin to reduce downstream flooding and improve water quality | Construction Phase | project delay due to property acquisition; construction started; property owners have been notified by way of correspondence | Spring 2017 |
| CIST PROJECTS | | | | |
| Jackson - Bridge Replacement at Shoal Creek (TCO613) | Bridge replacement at Shoal Creek | Conceptual Phase | consultant contract complete; negotiating with consultant; meetings with area residents has been completed and they support removal of the old bridge and the new bridge being placed in the same location at a higher elevation; property owners meeting to be determined as well as a "Save Low Water Bridge" meeting; consultant creating hydrology model | 6 |
| Schifferdecker Bridge ROW (TCO614) | Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow | Planning Phase | ROW acquisition began in the fall of 2015; ROW negotiations in progress; utility companies' reviewing plans and designing relocation | 6 |
| 32nd St - Schifferdecker to County Club (ROW) (TCO601) | Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane | Conceptual Design Phase | conceptual plan complete which will include Right of Way for future 5 lane thoroughfare | 6 |
| 32nd St - Country Club to Central City Rd (TCO602) | Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane | Conceptual Design Phase | conceptual plan complete which will include Right of Way for future 5 lane thoroughfare | 6 |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|---|-------------------------|---|-----------------|
| Zora - Range Line to MO 249 | Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane | Conceptual Design Phase | conceptual plans received | 6 |
| 4th Street RR Crossing Repair | Repairing street surface at railroad crossing | Planning Phase | sent plans to KCS for Agreement estimates; revising KCS Agreement | 6 |
| 44th Street - Range Line to Connecticut | Widening of street | Planning Phase | second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; continuing property owner negotiations | 6 |
| Connecticut - Overpass to 44th Street & Stormwater TSO 609 - 610 | Widening of street | Planning Phase | second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February | 6 |
| Connecticut - 32nd St to Overpass | Widening of street | Planning Phase | meeting with property owners regarding the planning phase was held in February 2016; | |
| Manhole Adjustments for Smoothness in Arterial and Collector Streets | Adjust manhole elevation for approximately 110 manholes within the City streets | Design Phase | project approved by Concil May 16; contract awarded | ongoing |
| RR Improvements at 10th Street & Jackson | Improving at grade railroad crossings along 10th St. | Design/Review Phase | area residents have been notified by mail of scheduled meeting; met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; working with the railroad regarding smoothness improvements; Jackson Ave plans are complete; meeting with MNA Railroad to determine time when they can do their portion of the project at Jackson then a contract will be developed which will help determine the Notice to Proceed; ready to proceed with the bidding of the crossing improvement | 6 |
| RR Closures at 10th Street and Sergeant | Closing railroad crossing at 10th St | Design/Review Phase | met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; residents along Sergeant appear open to the closure; emergency services are in support of this plan | 6 |

FOR COUNCIL

Updates as of June 6, 2016

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|--|---|----------------------|--|-----------------|
| MISC PROJECTS | | | | |
| Trail from MSSU to Mall (TSO501) | Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane | Design Phase | CLOMR documentation has been submitted to FEMA | ongoing |
| NID IV Neighborhood Improvement (High Ave Improvements) | Improving road surface and ride ability on High Ave | Construction Phase | improvements are substantially complete; project is progressing | Summer 2016 |
| 18th Street Rail Road Crossing (KCS) | Closing KCS crossing | Planning Phase | approved by Council March 7; completed property owner communications; Additional survey for property owner for gate relocation; Emergency Services are in support of this plan; plans have been given to the utility companies | 6 |
| INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE | 6 | 6 | 6 | 6 |
| Connecticut Pointe Apartments | stormwater, detention; sanitary sewer connection | 6 | construction started | 6 |
| M & T Dermatology at 2829 S Jackson | stormwater, detention; sanitary sewer connection | 6 | Stormwater Management; street widening and approach | 6 |
| Anderson's Western Wear 505 N Range Line | stormwater, detention; sanitary sewer connection | 6 | Water Quality management; plans approved | |
| Mercy Clinic - 50th & S Main St | stormwater, detention; sanitary sewer connection | 6 | stormwater management (detention pond approved; under construction | |
| Roundabout Improvements. - 50th & Pennsylvania Ave | stormwater, detention; sanitary sewer connection | 0 | south leg of Roundabout in road extension to access New Mercy Clinic; under construction | 6 |
| Wisconsin Avenue Duplex Development - 1103 S Wisconsin Ave | stormwater, detention; sanitary sewer connection | 6 | stormwater Quality of be implemented during construction which will be discharged through the existing Joplin Creek Watershed | 6 |
| Joplin Event Center Parking site - H2 Corner of 1st & Joplin Ave | stormwater, detention; sanitary sewer connection | 6 | will service existing Event Center, and be constructed to accommodate future expansion of the Parking lot to the North. | 6 |
| People's Bank of Seneca - 1731 E 20th St | stormwater, detention; sanitary sewer connection | 6 | dry pond will provide stormwater detention for entire site and water quality for the northern acre of site; as well as a storm separator for water quality will be constructed | 6 |
| On the Border Restaurant, 30th & Range Line | stormwater, detention; sanitary sewer connection | 6 | stormwater concept to flow into underground piping system/detention facility | 6 |

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|---|--|----------------------|--------------------------------------|-----------------|
| Frito Lay Warehouse at the SEC of Prigmore and 23rd St | stormwater, detention; sanitary sewer connection | 6 | stormwater | 6 |
| Red Taylor Properties (former Price Cutter site at 31st & S Range Line Rd | stormwater, detention; sanitary sewer connection | 6 | stormwater | 6 |
| Buchanan Duplexes at Buchanan and Broadway | stormwater, detention; sanitary sewer connection | 6 | stormwater and sanitary extension | 6 |
| New Smith & Smith Warehouse - Crossroads Industrial Park - 7930 E 26th St | stormwater, detention; sanitary sewer connection | 6 | stormwater & sanitary MH adjustments | 6 |
| Warehouse Storage Facility for Christ in Youth - near Zora & Main) | stormwater, detention; sanitary sewer connection | 6 | stormwater | 6 |