



City Manager's Office
602 S. Main Street
Joplin, Missouri 64801
(417) 624-0820 Ext. 205
(417) 625-4707 (Fax)

TO: City Council
FROM: Sam Anselm, City Manager
DATE: November 18, 2016
RE: Weekly Update

Good afternoon, everyone. Please see below for this week's update.

Key Meetings

- Aside from the normal staff meeting and individual meetings with department heads, there were no key meetings with outside groups this week.

Miscellaneous

- Attached is the most recent update provided by Public Works. Worth mentioning, on Veteran's Day, our streets crew performed a repair of the railroad crossing at the WestRock Plant while the business was shut down for the holiday. Typically the business operates 24/7, with trucks traversing the tracks constantly, but the crew was able to complete the repair in the same day.
- Parks and Public Works crews will soon begin the annual leaf collection program. The leaves are a bit stubborn and are still clinging to the branches in many areas, so we are talking about delaying the start of the program to ensure that crews do not have to go back over the same route multiple times. If and when a new start date is picked, we will make an announcement.
- The signs for the Gov. Warren E. Hearnes Memorial Highway will be delivered to MoDOT's regional office around mid-December. CVB Director Tuttle is working on scheduling an unveiling ceremony. Once the date is selected, we will send you an invitation to attend.
- We made \$64,729 at this year's annual auction. I have asked staff in public works to explore the option of offering our vehicles and other equipment to the public via an online auction service, similar to what several other cities and the state do when they dispose of their surplus equipment. Generally speaking, those entities receive a higher value for items that are sold online, and I would hope we would see the same results if we implement the idea. This could affect our annual auction next year if we move forward.

Looking Ahead

- As PW staff prepares to bid out the 2017 asphalt overlay project, there is about \$330,000 left over in the 2016 program that went unspent. I have given staff the green light to include this extra funding in the bid amount, so that when the council bill for a contract comes to you for approval at a future council meeting, it will come with a budget amendment to include the additional amount.

If you have any questions about these items, please let me know. Otherwise, please enjoy your weekend. As always, thank you for your time and service.

FOR COUNCIL

FOR COUNCIL

Updates as of November 15, 2016

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

| Project Name | Project Description | Current Phase/Status | Comments | Completion Date |
|---|---|----------------------|--|------------------|
| TIGER GRANT | | | | |
| 1. Annual Tiger Grant Follow Up Report | Annual report required by FHWA | Post construction | Annual report due Fall 2016 - 2020 | Fall |
| 2005 - 2014 C.I.S.T. PROJECTS | | | | |
| 2. Zora West from Range Line to Main (TCO512) | Widen Zora to 5 lanes including bike lanes, sidewalks and storm water improvements | Construction Phase | 90% complete; message board in place; contractor completed paving from Main St. to Rangeline.; contractor proceeding with sidewalk from Main to Rangeline | Winter 2016/2017 |
| 3. St. Louis from Broadway to Zora (TCO515) | Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer | Construction Phase | ROW purchase complete; underground utilities adjustments have started; construction project advertised | Fall 2017 |
| TRANSPORTATION PROJECTS | | | | |
| 4. Utility Cuts & Traffic Control | Repairing / patching utility cuts within City right of way | Construction Phase | procedures for electronic street cut permitting has been completed and implemented; progressing through designated areas as identified by electronic permitting system; bid opening held Oct. 25; preparing for award | ongoing |
| 5. Overlay 2016 | Repairing street surfaces | Construction Phase | Scope: 15th St from Wall Ave to Connecticut Ave; 4th St from Schifferdecker to Main St; Oliver Ave from 29th St to 26th St; St Louis from 15th to Broadway St; St Louis from Zora to Mo 171; Junge Blvd from Western City Limits to Maiden Ln; a second contract was rejected; some of the work will be included in the 2017 Overlay Project; project substantially complete; adding Maiden Lane- south of 7th to Perkins and 26th St. from Maiden Lane to Pearl is complete | Fall 2016 |

| | | | | |
|--|---|--------------------------|---|-------------|
| 6. Overlay 2017 | Repairing street surfaces | Designing Phase | Preparing plans and bid documents; Scope: 20th St - Maiden Ln to Main St; 20th St - Schifferdecker to Maiden Ln; Main St - 15th St to F St; 4th St - Main St to St Louis; 4th St. from Adele to Main; 2nd St - Schifferdecker to Maiden Ln; additional overlay on 26th Street from Indiana to Main St with additional funding provided by FEMA, preparing bid documents | Fall 2017 |
| STORMWATER PROJECTS | | | | |
| 7. 8th & Patterson (TSO423) | Add capacity to existing drainage system, replace undersized pipes | Utility Relocation Phase | utility relocations underway | Fall 2017 |
| 8. B St. & Byers Ave (TSO601) - Minor System Improvements | Construct new gutter crossings to improve drainage and reduce ponding water | Bid Preparation | preparing bid documents | Spring 2017 |
| 9. Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606) & Joplin Creek Channel Improvements north of Campbell PKWY to 5th Street (TS 607) | Improve existing drainage system to reduce localized flooding | Construction Phase | Design complete; ROW acquisition complete; City Staff reviewing construction phasing options to coordinate this project and associated street closures with disaster recovery projects; blocks for project will be purchased this fall and be stored on City Property near the project site | 2019 |
| 10. 4th & School Culvert Improvements Phase I (TSA612) | Replacing existing open ditches with a pipe & catch basin system | Construction Phase | under design; Phase 1, construction north end of Joe Becker stadium, advertised for construction | 2019 |
| 11. 4th & School Culvert Improvements Phase 2 | 0 | 0 | 0 | 0 |
| 12. Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613) | Replacing existing open ditches with a pipe & catch basin system | Construction Phase | Bids opened Oct. 28th | Summer 2017 |
| 13. Ditch & Culvert Improvements Peters from 9th to 12th (TSO614) | Improve existing drainage system to reduce localized flooding | Construction Phase | Construction started August 1; 75% complete | Fall 2016 |
| 14. Culvert Improvements 23rd & Iron Gates - Maintenance Projects (TSO603) | Replacing deteriorated culvert | Construction Phase | City crews replacing deteriorated corrugated metal pipe | TBD |

| | | | | |
|---|--|------------------------------------|---|-------------|
| 15. Porter & 4th CMPA Repair (TSO601) - Minor System Improvements | Repairing rusted outlets and box culverts with sidewalk | Planning Phase | in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on design which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents; | Spring 2017 |
| 16. Perkins & Tyler Culvert (TSO603) Catch Basin & Closed System Maintenance Projects | Installing new 18" RCP to alleviate ditch flooding | Construction Phase | utilities located; plans are complete | Spring 2017 |
| 17. Florida and Waters Edge (TSO603 - Maintenance Projects | Repairing storm sewer pipe to reduce localized flooding | Planning Phase | storm sewer pipe repair to be done; discussing various solutions with property owners | Spring 2017 |
| RESIDENTIAL DEVELOPMENT | | | | |
| 18. Waters Edge Unit #4 | | Design Phase | plans approved; waiting for construction to start | TBD |
| 19. Cedar Ridge Plat #6 | A residential development of approximately 24 Acres located West of Even Avenue and North of 28th Street | Design submitted and Plat approved | A preliminary plat has lapsed and some infrastructure is in place. Engineering plans of the existing infrastructure as well as proposed infrastructure are required before approval of a new plat. | 0 |
| 20. Woodland Subdivision | Development being constructed by Schuber Mitchell | Construction Phase | streets under construction; curbs and gutter are complete | N/A |
| SANITARY SEWER PROJECTS | | | | |
| 21. Shoal Creek WWTP Expn Ph II | Expanding the capacity of the facility to handle organic waste and waste water | Construction Phase | Installing Bar Screens at the Headworks has been added to protect the equipment in the Treatment Process; Bids were advertised on Nov. 6th and will be opened on Dec. 7th | Spring 2017 |
| 22. NID III Sanitary Sewer Replacement | Replace sewers in NID III and surrounding areas | Construction Phase | substantially complete | Fall 2016 |
| 23. Pump Replacement at Filmore Bridge Lift Station | Pump upgrades along with safety flood proofing improvements | Construction Phase | pumps installed and being tested | Winter 2016 |
| 24. Sanitary Sewer Extension SE of I-44 & Hwy 43 | Extending sanitary sewer to service more residents | ROW Phase | easement acquisition on hold indefinitely | TBD |

| | | | | |
|--|--|--------------|--|-------------|
| 25. 2016-17 Sanitary Sewer Evaluation & Rehabilitation | This is for annual sewer rehabilitation & reconstruction work; specific work needed for many types of repair; allowing the City staff the flexibility of improving and maintaining the collection system | Design Phase | sewer basins being delineated and GIS database being updated with recent improvements by Allgeier Martin & Assoc; Smoke testing and pipe cleaning upstream of the Filmore Bridge Lift Station is being scheduled | Spring 2018 |
| 26. Lift Station SCADA Addition | Installation of SCADA equipment at 12 lift stations; rain gauges will also be installed at 5 lift stations around town & on City Hall's rooftop. The equipment will allow staff to remotely monitor lift station pumps, as well as assist in the collection of data related to flows in the sanitary sewer system. | Bidding | Bids were opened on Oct. 20; JIE was low bidder | 0 |
| 27. Flow & Rainfall Monitoring I& I Reduction program | Correlate rainfall data with flows at selected points within the collection system to determine which basins experience highest increase in flows during wet weather | 0 | Request for Qualifications from prospective consultants are to arrive by Nov. 18th | TBD |
| CDBG PROJECTS-DR-II | | | | |
| 28. Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II) | Design of sidewalk replacement projects inside the tornado area | Design Phase | Continuing with ROW Coordination and Utility Coordination | Fall 2018 |
| 29. JACOBS / LMI Mill & Overlay | Milling out existing pavement and replacing it with new within the LMI area | Design Phase | 90 % plans turned in; City Staff reviewing | Fall 2016 |
| 30. JACOBS / NON-LMI Mill & Overlay | Milling out existing pavement and replacing it with new within the LMI area | Design Phase | 90 % plans turned in; City Staff reviewing | Fall 2016 |
| 31. JACOBS / LMI McCoy Drainage improvements | Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement | Design Phase | 90 % plans turned in; City Staff reviewing | Fall 2016 |
| 32. (b) JACOBS / LMI McCoy South of 26th CMPA Pipe Replacement | The existing corrugated metal arch pipe starting just south of 26th Street is deteriorated and will be replaced | Design Phase | Preliminary plans approved; design ongoing | Fall 2016 |
| 33. JACOBS / NON-LMI Oliver Ditch Improvements | Improving the ditch from Oliver to 26th St with emphasis on the street crossings | Design Phase | 90% Plans turned in; City Staff reviewing | Fall 2016 |
| 34. JACOBS / NON-LMI Sunset Drainage Improvements | Improving existing drainage system by extending west and adding new inlets | Design Phase | 90 % plans turned in; City Staff reviewing | Fall 2016 |

| | | | | |
|--|---|----------------------------------|--|----------------------------------|
| 35. ANDERSON /WP2 5004) NON-LMI Mill & Overlay/Range Line Rd to Connecticut - 15th St to 20th St | Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed | Design Phase | Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete; Work Authorization approved by City Council. Awaiting Signatures before beginning design. | November 2018 |
| 36. ANDERSON / (WPA 5006) NON-LMI Mill & Overlay/Range Line Rd to Florida Ave - 20th St to 24th St | Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed | Design Phase | Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete; | November 2018 |
| 37. ANDERSON /WP 1 S-0100) Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements | Construct stormwater collection system and reconstruct curbs | Bid Preparation Phase | design complete. Work Authorization approved; obtaining temporary easement; Design complete. Work Authorization approved by City Council. Awaiting signatures before preparing bid documents and finalizing environmental assessment. | February 2018 |
| 38. ANDERSON / (WP1 S-0400) 20th St. and Highview Ave. Stormwater Improvements | Replace box culverts to improve stormwater conveyance | Bid Preparation Phase | design complete; Work Authorization approved; obtaining temporary easement; This project will be coordinated with street project for bidding; Awaiting signatures before preparing bid documents and finalizing | March 2019 |
| 39. ANDERSON / (WP2 S-0300) Delaware Ave. - 15th St. to 18th St. Stormwater Improvements | Construct Stormwater collection system | Final Design | design complete; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment; Work Authorization approved by City Council. Awaiting signatures before preparing bid documents and finalizing environmental assessment. | January 2018 |
| 40. ANDERSON / (S-0500 CPMA) 20th St. from Range Line Rd. to Joplin Creek Stormwater Improvements | Replace deteriorating stormwater pipe | Bid Preparation Phase | design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. This project will be coordinated with 20th Street project for bidding. | July 2018 |
| 41. ANDERSON/(WP2 5004) 20th St - Connecticut Ave to Range Line Rd Street Improvements | Design of storm sewer replacement projects inside tornado area | Design Phase | 60% plans approved by engineering; planning and zoning currently reviewing | August 2018 |
| 42. Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team (JET) - (GFCD II) | Design of curb & gutter replacement projects inside the tornado area | ROW & Utility Coordination Phase | proceeding with ROW Coordination and Utility Coordination | Winter 2016 (ROW & Utility Phase |
| CDBG PROJECTS-DR-II PAP-3 | | | | |
| 43. Main Street Improvements from 15th Street to 32nd Street | Design street improvements inside the tornado area | Construction Phase | Final plans approved; waiting for final bid documents | Winter 2017-2018 |

| | | | | |
|--|---|--------------------------------|--|-------------------------------------|
| 44. 20th Street Improvements from (Main Street to Connecticut Ave) | Design street improvements inside the tornado area | Design Phase | Final design submitted 9/30/16, waiting on city comments | Fall 2016 (Final Plans Complete) |
| CDBG PROJECTS-DR-II PAP-TBD | | | | |
| 45. Surface Project 4003 (22nd to 26th & Maiden Ln to Jackson Ave) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | survey completed by 9/30/16; Design submitted for PAP7 | January 2017 (Final Plans Complete) |
| 46. Surface Project 4004 (26th St to 32nd St & Maiden Ln to Main St) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | survey completed by 9/30/16; Design submitted for PAP7 | January 2017 (Final Plans Complete) |
| 47. Surface Project 4005 (15th to 19th & Jackson Ave to Main St) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | Final plans submitted 9/30/16; waiting on city comments | Fall 2016 (Final Plans Complete) |
| 48. Surface Project 4006 (22nd St to 26th St & Jackson Ave to Main St) | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | survey completed by 9/30/16; Design submitted for PAP7 | January 2017 |
| 49. Surface Project 4008 | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | funding for survey and design submitted for PAP7 | June 2017 (Final Plans Complete) |
| 50. Surface Project 4010 | Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area | Design Phase | funding for survey and design submitted for PAP7 | June 2017 |
| 51. Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire) | Design of improvements to existing storm sewer inside the tornado area | Design Phase | Final design submitted 9/30/16, waiting on city comments | July 2016 |
| 52. Storm Project #11 - 15th Street and Michigan | Design of improvements to existing storm sewer inside the tornado area | Design Phase | funding for survey and design submitted for PAP7 | November 2016 |
| 53. Storm Project #12 - 15th Street and Illinois Ave | Design of improvements to existing storm sewer inside the tornado area | Design Phase | funding for survey and design submitted for PAP7 | December 2016 |
| 54. Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street | Design of improvements to existing storm sewer inside the tornado area | Environmental Assessment Phase | Final design submitted 9/30/16, waiting on city comments | Winter 2016 (ROW & Utility Phase) |
| 55. Storm Project #19 - Mohaska WQ Basin | Design of improvements to existing storm sewer inside the tornado area | Environmental Assessment Phase | Final design submitted 9/30/16, waiting on city comments | Winter 2016 (ROW & Utility Phase) |
| 56. Storm Project #27 - 28th and Main Sts to 27th St and Pearl Ave | Design of improvements to existing storm sewer inside the tornado area | Design Phase | Final design submitted 9/30/16, waiting on city comments | Summer 2016 |
| 57. Joplin Mohaska Trail | Design of Trail inside tornado area | Design Phase | Working on final design | December 2016 |
| 58. Joplin Public Park Construction | Construction administration and inspection of Public Park project. | Construction Phase | Working on punch list items and final fall plantings | July 2016 |

| | | | | |
|---|---|--------------------|---|---------------------------|
| 59. ALLGEIER MARTIN / Phase One (Renovation Projects One, Two and Three) Sanitary Sewer Renovation Projects | Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area. | Construction Phase | substantially complete | November 2016 |
| 60. ALLGEIER MARTIN /Phase Two Sanitary Sewer Renovation Projects Four and Five | Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area. | Construction Phase | plans and specifications were modified to improve response to service interruptions; trenchless repair work and lateral connection repairs is progressing; 65% complete | Fall 2017 |
| 61. ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement | Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue. | Construction Phase | 85% complete; school zone signal in front of Irving Elementary is being relocated due to a conflict with construction; working with contractors and insurance companies to fix a patch by Irving Elementray | Spring 2017 |
| 62. ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement | Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue. | Construction Phase | under construction; 25% Complete | Spring 2017 |
| 63. ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project | Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue. | Design Phase | plans and specifications being completed for project. | Fall 2016 (Design Only) |
| 64. ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project. | Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue. | ROW Phase | design complete; easement acquisition being negotiated for utility relocations | Winter 2016 (Design Only) |
| 65. ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project | Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue. | Construction Phase | construction started June 6; 60% complete | Spring 2017 |
| 66. Crossroads Sewer Improvements, Phase II - 32nd St & Apple Rd and Prigmore Ave & County Rd 180 | 8,000 feet of new sewer main to facilitate development of parcels | Design Phase | Under design | TBD |
| 67. Crossroads Sewer Improvements, Phase I - 23rd St, SE of I-44 & Prigmore (CDBG DR I) | 1,500 feet extension of gravity sewer to facilitate development of parcels in the area | Construction Phase | substantially complete | Winter 2016 |

| | | | | |
|---|---|-------------------------|---|-------------|
| 68. Wildwood Ranch Business Park Sewer Infrastructure - W 32nd St and W 20th St, W of Central City Rd - (EDA) | 7,000 feet of new sewer main to facilitate development of the business park; to be completed May 22, 2018 per EDA Grant | Design Phase | consultant agreement was approved by Council August 1; Conceptual Phase Design Memorandum was received Oct. 12; Notice to Proceed to HDR for Preliminary Design Phase was issued on Oct. 17 | TBD |
| STATE DED FUNDS | | | | |
| 69. Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03) | Regional detention basin to reduce downstream flooding and improve water quality | Construction Phase | project delay due to property acquisition; construction started; property owners have been notified by way of correspondence | Spring 2017 |
| CIST PROJECTS | | | | |
| 70. Jackson - Bridge Replacement at Shoal Creek (TCO613) | Bridge replacement at Shoal Creek | Conceptual Phase | analyzing two options: constructing the bridge at current bridge location or constructing it at a location proposed by the "Save Low Water Bridge" group; property owner meeting conducted on Tuesday Oct. 25th; Proceeding with Bridge Design at offset location between I44 and existing bridge | TBD |
| 71. Schifferdecker Bridge ROW (TCO614) | Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow | Design Phase | ROW acquisition began in the fall of 2015; ROW negotiations in progress; utility companies reviewing plans and designing relocation; Clearing and Grubbing bids rejected; clearing and grubbing bids are going to council | TBD |
| 72. 32nd St - Schifferdecker to County Club (ROW) (TCO601) | Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane | Conceptual Design Phase | conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held on August 2. | TBD |
| 73. 32nd St - Country Club to Central City Rd (TCO602) | Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane | Conceptual Design Phase | conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held August 2 | TBD |
| 74. 32nd St at Central City Road (EDA) | Roundabout constructed to improve traffic flow in area | Design Phase | 60% plans to be completed in December; planning phase complete for roundabout; property owners donated land; conceptual plans have been approved | Spring 2018 |
| 75. Zora - Range Line to MO 249 | Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane | Conceptual Design Phase | conceptual plans received; public open house meeting was held on August 30th | TBD |
| 76. 4th Street RR Crossing Repair | Repairing street surface at railroad crossing | Planning Phase | new KCS agreement received, revised and sent back to KCS for approval | TBD |

| | | | | |
|---|---|---------------------|---|-------------|
| 77. 44th Street - Range Line to Connecticut | Widening of street | Planning Phase | second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; continuing property owner negotiations; consultant agreement was awarded by council | TBD |
| 78. Connecticut Overpass at I-44 | 0 | Design Phase | Bridge design under way; possible cost share with MODOT | TBD |
| 79. Connecticut - South of Overpass at I-44 to 44th Street & Stormwater TSO 609 - 610 | Widening of street | Planning Phase | second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February | TBD |
| 80. Connecticut - 32nd St to North of Overpass at I-44 | Widening of street | Planning Phase | meeting with property owners regarding the planning phase was held in February 2016; negotiating with selected consultant; cost share with MODOT | |
| 81. Manhole Adjustments for Smoothness in Arterial and Collector Streets | Adjust manhole elevation for approximately 110 manholes within the City streets | Construction Phase | project approved by Council May 16; contract awarded; pre-construction meeting was held; work starting in November; notice to proceed was given Nov. 14th | Spring 2017 |
| 82. RR Improvements at 10th Street & Jackson | Improving at grade railroad crossings along 10th St. | Design/Review Phase | area residents have been notified by mail of scheduled meeting; met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; Jackson Ave plans are complete; meeting with MNA Railroad to determine time when they can do their portion of the project at Jackson then a contract will be developed which will help determine the Notice to Proceed; waiting on utility companies | TBD |
| 83. RR Closures at 10th Street and Sergeant | Closing railroad crossing at 10th St | Design/Review Phase | met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; waiting on utility companies | TBD |
| MISC PROJECTS | | | | |
| 84. Trail from MSSU to Mall (TSO501) | Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane | Design Phase | Preliminary design completed and under review | ongoing |

| | | | | |
|--|--|--------------------|---|-----------|
| 85. Demolition of building under Pennsylvania viaduct | Dismantling of the Pennsylvania viaduct building | Construction Phase | Council Bill 2016-146 was approved by Council on Oct. 17 | June 2017 |
| 86. Railroad Crossing Improvements at 3300 Block of South Werner | | Planning Phase | Remove existing spur crossing | 0 |
| 87. 18th Street Rail Road Crossing (KCS) | Closing KCS crossing | Design Phase | approved by Council March 7; completed property owner communications; Additional survey for property owner for gate relocation; Emergency Services are in support of this plan; plans have been given to the utility companies; 18th Street has been closed at the RR crossing by KCS and permanent barricades were installed; project ready for city to pursue proposed full closure at the RR | TBD |
| 88. Design of North Bound Right Turn Lane - 32nd and Main | Redesign of intersection for better traffic flow | Design Phase | funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15; cost share with MODOT | TBD |
| 89. 32nd & Indiana- North Bound Right Turn Lane | 0 | 0 | cost share with MODOT; negotiating with selected contractor | TBD |
| 90. Design of Sidewalk on Main, North of 15th St to 11th St | Redesign of intersection for better traffic flow | Design Phase | funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15 | TBD |
| INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE | | | | |
| 91. Connecticut Pointe Apartments | stormwater, detention; sanitary sewer connection | 0 | construction started | TBD |
| 92. M & T Dermatology at 2829 S Jackson | stormwater, detention; sanitary sewer connection | 0 | Stormwater Management; street widening and approach | TBD |
| 93. Joplin Event Center Parking site - H2 Corner of 1st & Joplin Ave | stormwater, detention; sanitary sewer connection | 0 | will service existing Event Center, and be constructed to accommodate future expansion of the Parking lot to the North. | TBD |

| | | | | |
|---|--|--------------------|--|-----|
| 94. People's Bank of Seneca - 1731 E 20th St | stormwater, detention; sanitary sewer connection | 0 | dry pond will provide stormwater detention for entire site and water quality for the northern acre of site; as well as a storm separator for water quality will be constructed | |
| 95. 26th & Winfield Sanitary Sewer Extension | Sanitary sewer extension and connections | Construction Phase | Extending Sanitary Sewer along Winfield for residential development | TBD |
| 96. Landis Storage- SE Corner of 20th & Schifferdecker | | Construction Phase | storm water; sanitary sewer tap under 20th St | TBD |
| 97. Wildwood Ranch Parkway Extension | Street Extension; West of John Duffy Dr. | Construction Phase | Street construction ; storm water infrastructure | TBD |
| 98. Tommy's Car Wash- 16th & Rangeline | 0 | construction Phase | 0 | TBD |
| 99. Jasper Products- Pre Treatment Tank | New tank to temporarily house untreated discharges from their plant in the S. Joplin Industrial Park | 0 | Improvements to existing on-site stormwater elements; above-ground pre-treatment tank | TBD |
| 100. JD Byrider Used Cars Sales- 3215 E. 20th St | New Building | Construction Phase | 0 | TBD |
| 101. Walmart Training Center | New building on existing parking lot at 15th & Rangeline store | Construction Phase | Extension of sanitary sewer main from 20th St. | TBD |
| 102. Holiday Inn - 3402 S. Arizona | New Building | Construction Phase | Expansion of storm water detention; re-route of sanitary sewer main and new tap; driveway | TBD |
| 103. HaFeez Plaza | 0 | 0 | 0 | 0 |
| 104. Warehouse Storage Facility for Christ in Youth - near Zora & Main) | stormwater, detention; sanitary sewer connection | 0 | stormwater | TBD |
| 0 | | | | |
| TIGER GRANT | | 0 | 0 | 0 |
| 20th Street Overpass (TBO522) | 0 | 0 | 0 | |
| 20th Street Transit | 0 | 0 | project complete | 0 |
| 26th Street (TGO521) | 0 | 0 | project complete | 0 |
| Schifferdecker (TGO519) | 0 | 0 | project complete | 0 |