



City Manager's Office
602 S. Main Street
Joplin, Missouri 64801
(417) 624-0820 Ext. 205
(417) 625-4707 (Fax)

TO: City Council
FROM: Sam Anselm, City Manager
DATE: October 9, 2015
RE: Weekly Update

Good afternoon, everyone. Please see below for this week's update.

Key Meetings

- On Monday, I attended a YPN mentor meeting with Joe Craigmile's group to talk about different ways residents can get more involved in the community. We discussed the typical avenues, i.e. voting, attending council meetings or contacting city officials with ideas, but we also discussed something as simple as getting to know their neighbors better and building relationships.
- On Tuesday, several agencies and city staff met with representatives from HUD out of Kansas City, as well as Sallie Hemenway from the Missouri Department of Economic Development, to give an update on recovery efforts, and provide an opportunity for agencies to talk directly with HUD officials about issues on their minds.
- Later that afternoon, AtCM Kelly and I met with public works staff to review their list of items to be included in our 5-year CIP.
- On Wednesday, several staff members met to review the solid waste franchise RFP. We are waiting for some additional information from legal counsel before we put the RFP out for bid, but I have asked our public works director to put together a summary of the RFP that we can forward to you and members of the Solid Waste Commission.
- On Thursday morning, staff in my office met to discuss a plan for the various policies and procedures that we need to review, both in response to the state audit, and other policies that need to be looked at. So far we have identified 12 that we are working on. For now, we are going to be focusing on exploring a purchasing card program, creating a change order policy, and updating our purchasing rules/regulations, cell phone reimbursement, and travel policies. We will also be focusing on our take-home vehicle policy, fuel usage, and vehicle allowances (all highlighted in the state audit). Some of these will require council review and approval, while others can be approved administratively by me, under authority granted in the Charter. As we work our way through these policies I will keep you updated.
- Earlier today, I had a meeting with Callie Hudson and a local designer to talk about our city flag. The discussion quickly morphed into a conversation about a lack of consensus about what Joplin is, or who we want to be as a community or what we represent. We ended the meeting with an understanding that anyone who would be interested in talking about this should be invited into the conversation, so we will be working on setting something up. As soon as a place and time are set, we will push the word out.

- The Ham & Bean Feed returned to Joplin this year, and was held from 11-1 today at Memorial Hall, with good success. We raised \$976 through admissions, and another \$644 in silent auction proceeds, for the benefit of the United Way of Southwest Missouri and Southeast Kansas. I would like to acknowledge the efforts of our Employee United Way committee and the other city volunteers who agreed to serve and help make the event possible, and of course our friends in the fire department for cooking a delicious meal, and our parks staff who stuck around afterward to help clean up our messes. I think it's fair to say that we're excited to see the event return, and are looking forward to an even bigger turnout next year.

Miscellaneous

- I am attaching a memo from Assistant Parks Director Paul Bloomberg, discussing the feasibility of renting the newly-opened JOMO Activities and Sports Complex, which would allow for an expansion of our indoor programming. As I expressed to them, my biggest concern at this point is offering programming at a facility that isn't within the city limits of Joplin, and we are working with the legal department on an agreement that would allow us to use the facility, before we present it to you formally. But for now, I wanted to share Paul's email with you so you can begin thinking about it. Feel free to share your thoughts with me and I'll pass them along as necessary.
- I am also attaching the latest update from Public Works. We have begun including the CDBG-DR projects as they have gotten underway, but here is the rest of Director Heatherly's summary:
 - Operationally, everything is fairly normal with the exception of having several sinkholes/mineshfts open up that we are having to address. We intend to get back onto Main for the completion of our band aide fix of the roughness issues just as soon as we get these sinkholes filled.
 - Staff is continuing to finish up its follow-up report to MDNR on the sanitary sewer break in Tallgrass Estates.
 - Public meetings have been held with S. Main street businesses and on Thursday night a meeting with the 20th street residents took place as part of the public engagement program for the two CDBG-DR road improvement projects. The design is to be completed next summer with construction to begin late summer to early fall on these two projects.

In the Pipeline

- Please mark your calendars for a work session/special meeting on Monday, October 26th, to discuss two items: 1) the proposal from the Joplin Blasters on redoing our lease agreement, and 2) downtown parking.

With respect to the lease with the Blasters, regardless of the outcome of those discussions, we will need to take a new lease to you that reflects some changes made within the organization. Specifically, we need to change the name on the lease from Pro Baseball Management, LLC to the Joplin Blasters, LLC. Staff is still working on additional information that we will be able to present to you at the meeting.

Also, I have asked Downtown Joplin Alliance Executive Director Callie Hudson to attend the meeting to discuss the idea of eliminating paid parking in downtown. I will forward

that proposal to you, along with staff analysis, well before the meeting so you can be prepared to ask questions.

If you have any questions about any of these items, please let me know. Thank you for your time, and please enjoy your weekend.

Anselm, Sam

From: Bloomberg, Paul
Sent: Friday, October 09, 2015 3:47 PM
To: Garrie, Scott
Cc: Anselm, Sam
Subject: Use of JOMO Activities and Sport Complex
Attachments: Document1.docx

As you are aware Jon Buck has purchased the old Four Seasons Sports Complex and has renamed it the JOMO Activities and Sports Complex. We have been talking with Jon about the potential of us renting gym space for indoor programming. We excel at outdoor programming because we have the facilities to run them. Where we lack is indoor programming. We do have Memorial Hall but that has its limitations. We are constantly having to arrange our programs depending what concerts or events come into the building. And frankly when running indoor sports you have to have more than one gym floor.

We are currently taking registration for the following programs at Memorial Hall:

Adult Futsal League
Adult Coed Volleyball League
Little Dribblers Class

We would like to offer programs such as these this Fall and Winter:

Youth Volleyball Leagues
Youth Futsal Leagues
Youth Basketball Leagues
Adult Basketball Leagues

We are unable to offer these programs now because we have no time available to run them at Memorial Hall. Below is the schedule for Memorial Hall at this current time.

Monday	Joplin Table Tennis Club (5-10pm)
Tuesday	Fitness and Zumba (12-1pm and 5:30-7pm)
Wednesday	Adult Coed Volleyball League (6-10pm)
Thursday	Fitness and Zumba / Little Dribblers (12-1pm, 5:30-7pm, and 7:15-8pm)
Friday	Joplin Table Tennis Club (5-10pm)
Saturday	Open for concerts and events
Sunday	Adult Futsal League (1-10pm)

Even with the programs we offer now we are limited on how many teams we can take. For instance the Adult Futsal League we can only take 18 teams, where as if we were renting gym space at JOMO we could open it up to 40+ teams because they have 3 courts we could use and we wouldn't have to play so late. Our Coed Volleyball League can only have 16 teams because we only have 2 courts and 4 hours to work with. At JOMO they have 6 courts where we could easily get 32 teams to play. And with our Little Dribblers class we ideally would like to offer it at 6pm but can't because of the fitness classes we offer in the evening.

The JOMO facility has so much more space and time availability we could easily offer the indoor programming that we have proposed above. Like I said before we have always been known for our outdoor programming but with this

opportunity we can start establishing ourselves in the indoor programming market. I have attached a list of all the programs that we could offer at the JOMO Activities and Sports Complex.

If you have any questions please feel to contact me. Thanks for your time.

Paul Bloomberg

Assistant Director

P: 417-625-4750

F: 417-625-4756

Joplinparks.org



Potential Programs to be offered at Sports Park

Adult Leagues

- Coed volleyball leagues
- Women's volleyball leagues
- Men's basketball leagues
- Women's basketball leagues
- HS Intramural basketball leagues
- Men's Futsal (soccer) leagues
- Pickleball leagues
- Dodgeball leagues
- Wiffleball leagues
- Badminton leagues
- Table Tennis leagues

Youth Leagues

- Girls' volleyball leagues
- Youth basketball leagues
- Indoor soccer leagues

Adult Classes

- Fitness afternoon classes
- Zumba
- Line dancing classes

Youth Classes

- Youth tumbling classes
- Fit kids classes
- Instructional b-ball
- Instructional soccer
- Instructional volleyball

Youth Camps

- Basketball
- Volleyball
- Soccer
- Cheerleading
- Summer Day Camp
- Specialty camps
- Spring Break Camp
- Winter Break Camp

Special Events

- Daddy Daughter Date Night
- Mom and Son Date Night
- Family Sports Night
- Movie in the Gym Night
- Arts & Craft shows (every season)
- Kids Garage Sale Event
- Kids Night Out
- Teen lock in
- Gun Shows
- Halloween Dance

Tournaments

- 3v3 B-ball tour.
- 3 v3 soccer tour.
- volleyball tour.
- 5v5 B-ball tour.
- badminton tour.
- Table Tennis tour.
- dodgeball tour.
- Gymnastics tour.

Open Gym Night

Gym Rentals

FOR COUNCIL

Updates October 5, 2015

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

Project Name	Project Description	Current Phase/Status	Comments	Completion Date
TIGER GRANT				
20th Street Overpass (TBO522)	Grade Separation of 20th Street over KCS RR	Beginning Construction Phase	Installation of MSE retaining wall and select granular backfill continuing on east side of railroad; foundation construction for MSC wall on west side to begin the week of September 28	Late Summer 2016
Maiden Lane Widening (TBO 520)	Widening Maiden Lane to 5 lanes from 9th St. to 32nd St.	Construction Phase	Expect completion from 32nd street to 23rd Street this fall. Currently widening east side of Maiden Lane from 10th Street to Junge Blvd; when complete, widening will shift to the west side; Junge Blvd is closed; 9th and 10th Street intersections are now open	Spring/Summer 2016
26th Street (TGO521)	Widening to 3 lanes from Maiden Lane to Schifferdecker	Final Construction Phase	substantially complete	July 2015
Schifferdecker (TGO519)	Widening to 5 lanes from 7th St. to 32nd St.	Final Construction Phase	substantially complete	Summer 2015
2005 - 2014 C.I.S.T. PROJECTS				
Zora from Range Line to Main (TCO512)	Widen Zora to 5 lanes including bike lanes, sidewalks and stormwater improvements	Utility Relocation Phase	Notice to Proceed May 4; message board is operational; Utility relocations should be completed by the end of October; erosion control in place; stormwater construction has started	Summer 2016
St. Louis from Broadway to Zora (TCO515)	Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer	Right of Way Phase	ROW being negotiated; met with area residents to discuss utility easements; appraisal and negotiations process has been started	not yet determined
TRANSPORTATION PROJECTS				
RR Closures (10th Street)	Removing several at grade railroad crossings along 10th St.	Design/Review Phase	area residents have been notified by mail of scheduled meeting; met with NMA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; residents along Sergeant appear open to the closer; working with the railroad regarding smoothness improvements.	0
STORMWATER PROJECTS				
B St. & Porter, C St & Porter, B St to Porter (Harlem) - (TSO420)	Remove and replace 2 box culverts and extend 430 feet of 5' X 3' RCB	Construction Phase	overall project 40% complete; backfilling "C" Street Box; prepping for curb, gutter and sidewalks; started on sewer work (DJ to provide updated changes)	Fall 2015
8th & Patterson (TSO423)	Add capacity to existing drainage system, replace undersized pipes	Design Phase	design starting the end of September 2015	Spring 2016
B St. & Byers Ave (TSO420)	Construct new gutter crossings to improve drainage and reduce ponding water	Bid Preparation	preparing bid documents	Spring 2016
Regional Detention 15th & Massachusetts (TSO607)	Construct regional detention pond to reduce flooding downstream	Design Phase	under design	2012 to 2022
Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606)	Improve existing drainage system to reduce localized flooding	Design Phase	under design	2012 to 2022

Ditch & Culvert Improvements - Connecticut 32nd to 35th (TSI609)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	under design	2012 to 2022
Ditch & Culvert Improvements - Connecticut 35th to 37th (TSO610)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	under design	2012 to 2022
Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	design 60% complete; consultant to manage project; construction anticipated in Fall 2016; mailing plan and project schedule to residents prior to starting construction	2012 to 2022
Ditch & Culvert Improvements Peters from 9th to 12th (TSO614)	Improve existing drainage system to reduce localized flooding	Design Phase	project has been advertised; bid opening to be September 29; construction anticipated in Fall 2015; plan and project information mailed to residents; utility relocations underway; construction to be awarded before Council November 2, 2015	2012 to 2022
New Culvert System between Division & Mineral (TSO617)	Improve existing undersized and deteriorated drainage system to reduce localized flooding	Design Phase	project has been advertised; bid opening to be September 29; construction anticipated in Fall 2015; plan and project information mailed to residents; utility relocations underway; construction to be awarded before Council November 2, 2015	2012 to 2022
Porter & 4th CMPA Repair (TSO420)	Repairing rusted outlets and box culverts with sidewalk	Planning Phase	in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on plans which will be split into two (2) phases. 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents	Spring 2016
Stormwater - Missouri - North of Zora Phase 2	Improving existing drainage system to reduce localized flooding	Planning Phase	preparing conceptual plans for coordination w/Empire District; improvements to existing ditch upstream of the box culvert; meeting with area residents to be scheduled	TDB
34th & Alabama Detention Pond (Fix)	Repairing existing detention pond	Planning Phase	design complete	Summer 2016
Perkins & Tyler Culvert (TSO420)	Installing new 18" RCP to alleviate ditch flooding	Preliminary Design Phase	utilities located; City Staff is preparing plans	Spring 2016
1st Street Stormwater (TSO420)	Removing existing pipes across drainage ditch per owners request	Planning Phase	Two undersized whistles and ditch slopes to be repaired/reconstructed	Fall 2015
Florida and Waters Edge	Repairing stormsewer pipe to reduce localized flooding	Planning Phase	Stormsewer pipe repair to be done; evaluating various solutions	Fall 2015
STREET PROJECTS				
Murphy & Minnesota	Realignment of intersection to meet MoDOT safety requirements	Pre-construction Phase	contract awarded; Notice to Proceed has been issued, started September 24, 2015.	90 calendar days
SANITARY SEWER PROJECTS				
Shoal Creek WWTP Expn Ph II	Expanding the capacity of the facility to handle organic waste and waste water	Construction Phase	Notice to Proceed 11/1/2014; clarifiers have been started; to be completed November 2015	November 2015
Turkey Creek WWTP Expansion	Replacing existing sand filters with diamond filters	Design Phase	City Council approved project; contractor has been awarded; filters are on order	Spring 2016
NID III Sanitary Sewer Replacement	Replace sewers in NID III and surrounding areas	Design Phase	Design has started; a meeting will be schedule at a later date to discuss scope of project	Spring 2016
Annual CCTV Area	Clean, TV and evaluate portion of sanitary sewer system	Working Phase	work progressing and ongoing	Winter 2015
Gravity Sewer Repair At Shoal Creek & Schifferdecker	Improving existing system to reduce capacity issues	Design Phase	meeting will be scheduled to plan design and how to proceed; flow data procedures be completed within two (2) months	Summer 2015
Utility Relocation for Cross Bores	Finding locations where underground utilities have been drilled through city sewers and fixing the same	Planning Phase	meeting with sewer maintenance staff to discuss latest locations	ongoing

CDBG PROJECTS-DR-II PAP-1				
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II)	Design of sidewalk replacement projects inside the tornado area	Design Phase	Council has approved the project; finalizing prioritization ranking	January 2016
JACOBS / LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	Preparing scope of services for project	December 2015
JACOBS / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	Preparing scope of services for project	December 2015
JACOBS / LMI McCoy Drainage improvements	Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement	Design Phase	Preparing scope of services for project	December 2015
JACOBS / NON-LMI Oliver Ditch Improvements	Improving the ditch from Oliver to 26th St with emphasis on the street crossings	Design Phase	Preparing scope of services for project	February 2016
JACOBS / NON-LMI Sunset Drainage Improvements	Improving existing drainage system by extending west and adding new inlets	Design Phase	Preparing scope of services for project	December 2015
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Anderson Engineering (GFCD II)	Design of storm sewer replacement projects inside the tornado area	Design Phase	design Agreement for 20th Street has been prepared to take to Council; finalizing prioritization ranking	January 2016
ANDERSON / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new Outside the LMI area	Design Phase	Preparing scope of services for project	December 2015
ANDERSON / Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements	Construct stormwater collection system and reconstruct curbs	Design Phase	preparing scope of services for project	January 2016
ANDERSON / 20th St. and Highview Ave. Stormwater Improvements	Replace box culverts to improve stormwater conveyance	Design Phase	preparing scope of services for project	August 2016
ANDERSON / Delaware Ave. - 15th St. to 18th St. Stormwater Improvements	Construct Sstormwater collection system	Design Phase	peparing scope of services for project	February 2016
ANDERSON / 20th St. from Rangeline Rd. to Joplin Creek Stormwater Improvements	Replace deteriorating stormwater pipe	Design Phase	preparing scope of services for project	August 2016
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team 9JET) - (GFCD II)	Design of curb & gutter replacement projects inside the tornado area	Design Phase	design Agreement for Main Street and 20th Street has been prepared to take to Council' finalizing prioritization ranking	January 2016
CDBG PROJECTS-DR-II PAP-3				
Main Street Improvements from 15th Street to 32nd Street	Design street improvements inside the tornado area	Design Phase	surveying services to begin first of October	September 2016
20th Street Improvements from Main Street to Connecticut Avenue	Design street improvements inside the tornado area	Design Phase	surveying services to begin first of October	July 2016
CDBG PROJECTS-DR-II PAP-TBD				
Surface Project 4003	Design of sidewalk, curb & gutter, streeets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	May 2016
Surface Project 4004	Design of sidewalk, curb & gutter, streeets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	May 2016
Surface Project 4005	Design of sidewalk, curb & gutter, streeets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	May 2016
Surface Project 4006	Design of sidewalk, curb & gutter, streeets and storm inlets inside the tornado area	Design Phase	0	January 2017
Surface Project 4008	Design of sidewalk, curb & gutter, streeets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	January 2017

Surface Project 4010	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	January 2017
Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire)	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	March 2016
Storm Project #11 - 15th Street and Michigan	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	November 2016
Storm Project #12 - 15th Street and Illinois Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	November 2016
Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street	Design of improvements to existing storm sewer inside the tornado area	Design Phase	design underway and will be completed mid-November; partial action plans currently being determined; project to be present to city council for approval in October	November 2015
Storm Project #19 - Mohaska WQ Basin	Design of improvements to existing storm sewer inside the tornado area	Design Phase	design underway and will be completed mid-November; partial action plans currently being determined; project to be present to city council for approval in October	November 2015
Storm Project #27 - 28th and Main Sts to 27th St and Pearl Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	March 2016
Design & Construction of Sanitary Sewers in Tornado Area - AMA (GFCD II)	design and construction of sanitary sewer replacement projects inside the tornado area	Design Phase	construction contract has been awarded; Notice to Proceed has been issued; pipe cleaning and TV survey proceeding; construction started	January 2016
ALLGEIER MARTIN / Phase One (Renovation Projects One, Two and Three) Sanitary Sewer Renovation Projects	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	Ongoing construction being completed on this project.	42675
ALLGEIER MARTIN / Sanitary Sewer Renovation Projects Four and Five	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Design Phase	Plans and specifications being completed for project.	42401
ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue.	Construction Phase	Recently Bid and Executing Contracts at this point. Notice to proceed on work anticipated for Nov. 2, 2015.	42522
ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue.	Bidding Phase	Recently Advertised for Bid	42278
ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project	Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue.	Design Phase	Plans and specifications being completed for project.	42522
ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue.	Design Phase	Plans and specifications being completed for project.	42461
ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue.	Design Phase	Plans and specifications being completed for project.	42430

STATE DED FUNDS				
Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03)	Regional detention basin to reduce downstream flooding and improve water quality	Construction Phase	project delay due to property acquisition; construction rescheduled; property owners have been notified by way of correspondence	Fall 2015
Culvert System Michigan & Kansas Streets from 26th & to 30th (GSTA04)	Improve existing drainage system to reduce localized flooding	Construction Phase	Substantially Complete	Fall 2015
15th & Highview Area Drainage System Repairs Project (GSTA05)	Repair and replace existing tornado damaged storm sewer system at 15th & Highview area	Construction Phase	substantially complete; final inspection was Aug 21; punch-out items to be completed	Fall 2015
24th & Patterson Area Drainage Systems Repair Project (GSTA06)	Repair and replace existing tornado damaged storm sewer system at 24th & Patterson area	Construction Phase	project substantially complete	Summer 2015
Even Ave to Country Club Stormwater Repairs Project S. of 29th St (GSTA07)	Repair and replace existing tornado damaged storm sewer system at Even Avenue to Country Club area	Construction Phase	project substantially complete; final inspection to be scheduled	Summer 2015
Pennsylvania & Virginia -31st to 28th Stormwater Repairs Project (GSTA08)	Repair and replace existing tornado damaged storm sewer system at Pennsylvania & Virginia-31st to 28th area	Construction Phase	substantially complete	Summer 2015
Sanitary Sewer System Repairs - Green Area (GSTA10)	Repair and replace existing damaged sewer system in tornado area	Near Completion	substantially complete	Summer 2015
Transportation System Damage Assessment Project - Sidewalks, Gutter & Pavement Conditions (GSTA11)	Damage assessment and GIS mapping of transportation systems inside the tornado area	Near Completion	substantially complete	Summer 2015
Transportation System Repairs - Sidewalk/one side 26th from 32nds St to Connecticut (GSTA12)	Repair and replace sidewalks in specified area	Near Completion	substantially complete	Summer 2015
Transportation System Repairs - 15th to 13th/Florida to Texas (GSTA12)	Curb/sidewalk repair and replacement in specified area	Construction Phase	substantially complete; final inspection was Aug 21; punch-out items to be completed	Fall 2015
CIST PROJECTS				
Jackson - Bridge Replacement at Shoal Creek (TCO613)	Bridge replacement at Shoal Creek	Consultant Selection Phase	consultant selection complete; negotiating with consultant; meetings with area residents has been completed and they support removal of the old bridge and the new bridge being placed in the same location at a higher elevation.	0
Schifferdecker Bridge ROW (TCO614)	Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow	Planning Phase	ROW will be acquired in the fall of 2015; plans have been reviewed by the county and are being revised as a result of that review; meetings with area residents will be scheduled	0
32nd St - Schifferdecker to County Club (ROW) (TCO601)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	held meeting with area residents regarding project; consultant selection complete; consultant agreement passed by Council	Winter 2015
32nd St - Country Club to Central City Rd (TCO602)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	consultant selection complete; meeting with property owners regarding project was on May 21st; consultant agreement passed by Council	Winter 2015
Zora - Range Line to MO 249	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Consultant Selection Phase	consultant selection complete; negotiating with consultant; meetings with area residents has been completed	0
4th Street RR Crossing Repair	Repairing street surface at railroad crossing	Planning Phase	met with KCS staff for negotiations of Agreement to improve the crossing	0
MISC PROJECTS				
Trail from MSSU to Mall (TSO501)	Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane	Design Phase	consultant preparing CLOMAR documentation for submittal to FEMA	ongoing
Sports Complex - Softball Field Parking Lot	Extension to existing softball field parking lot	Design Phase	on hold, waiting for direction; coordinating with other large infrastructure projects for Parks Dept; funding source TBD	ongoing

Utility Cuts & Traffic Control	Repairing / patching utility cuts within City right of way	Construction Phase	City Council approved in July 20 session; pre-construction meeting has been completed; procedures for electronic street cut permitting has been completed and implemented	ongoing
Overlay 2014 - 2015 (IS1502)	Repairing street surfaces	Planning Phase	contract awarded; pre-construction meeting schedule for August 20 with surfacing contractor; Notice To Proceed to in September 2015	Fall 2015
Micro-surfacing	Improving and maintaining street surfaces	Planning Phase	contract awarded, pre-construction meeting to be scheduled; Notice to Proceed September 2015 in the area by severity	Fall 2015
Joplin Public Outdoor Safety Training Facility	Training tower and course layout for Police and Fire Department	Construction Phase	outdoor facility training course has been started	0
Street Surface Removal for Micro-surfacing Area	Pre-overlay street preparation in the Micro-surfacing area	Construction Phase	subgrade and surface preparation for overlay	August 2015
Underground Storage Decommissioning at PWC	Removing fuel and discontinuing usage of storage tanks	Fuel Removal Phase	fuel removal from tank is complete; awaiting environmental test results	August 2015
Main Street Ride Ability Improvement	Ride ability improvements along Main Street	Crack Seal Phase	ride ability will be improved along Main Street from 1st to 32nd Streets; 75% complete.	0
Wildwood Development	Development being constructed by Schuber Mitchell	Planning Phase	stormwater plans being evaluated for Schuber Mitchell Development being constructed in the Wildwood area.	0
COMPLETED PROJECTS				
TIGER GRANT				
20th Street Transit	0	0	project complete	
LPA PROJECTS				
Newman Road	0	0	project complete	
Kelsey Norman	0	0	project complete	
Royal Heights	0	0	project complete	
East Moreland	0	0	project complete	
2005 - 2014 C.I.S.T. PROJECTS				
TRANSPORTATION PROJECTS				
RR Crossing Repairs 2012	0	0	project complete	
STORMWATER PROJECTS				
Curb Inlet Repairs	0	0	project complete	
STREET PROJECTS				
Sunset Ridge Lights	0	0	project complete	
SANITARY SEWER PROJECTS				
Emergency Sewer Repair 9th & Minnesota	0	0	project complete	
Lone Elm Sanitary Rehab (FY 2014)	0	0	project complete	
NID IV Sanitary Sewer Replacement	0	0	project complete	
ROANOKE CREST PUBLIC S.S. #2 Joplin Creek Crossing Repair	0	0	project complete	
Lone Elm Reach Rehab (Interceptor Line Replacement)	0	0	project complete	
FEMA PROJECTS				
Asbestos Demo (In Tornado Zone)	0	0	complete but may go back to this project	
Crawl Spaces	0	0	complete but may go back to this project	
Photo Verifying for the Finance Department by Engineering	0	0	complete but may go back to this project	
Depressions holding water on properties in Tornado Zone	0	0	complete but may go back to this project	
Demolitions in Tornado Zone	0	0	complete but may go back to this project	
Floodplain Buy Back	0	0	project complete	
CDBG PROJECTS-DR-II PAP-I				

0	0	0	0
STATE DED FUNDS			
Regional Detention NE Side of Murphy Blvd & South of 15th St. (GSTA09)	0	0	project complete
Storm Sewer Damage Assessment & GIS Mapping (GSTA01)	0	0	project complete
Storm Sewer System Repairs - RCB 24th & Davis Blvd (GSTA02)	0	0	project complete
Storm Sewer System Repairs - Ditch 26th & Arizona by KCS Tracks (GSTA02)	0	0	project complete
Transportation System Repairs - Spot Repair of Curb & Sidewalks (GSTA12)	0	0	project complete
Sanitary Sewer System Inspection and Evaluation (GSTA13)	0	0	project complete
CIST PROJECTS			
0	0	0	0
MISC PROJECTS			
Joe Becker Stadium Preparation	0	0	project complete
Mineral Park	0	0	project complete
Specification Update	0	0	project complete
Micro surfacing 2014	0	0	project complete
Overlay 2013	0	0	project complete
Ewert Park, Sinkhole	0	0	project complete
5th & Murphy Blvd, channel & sewer crossing	0	0	project complete
16th & Adele, Culvert	0	0	project complete
Stormwater - Missouri - North of Zora Phase I	0	0	project complete
Blackcat Lift Station	0	0	project complete
Parking Lot Construction Joe Becker Stadium (TSO502)	0	0	project complete
Alley Chip and Seal, 2015 Program (IS1501)	0	0	project complete
Preparation of Parking lots for Joe Becker Stadium (TSO502)	0	0	project complete
Mercy's Temp Hosp.	0	0	project complete