



City Manager's Office
602 S. Main Street
Joplin, Missouri 64801
(417) 624-0820 Ext. 205
(417) 625-4707 (Fax)

TO: City Council
FROM: Sam Anselm, City Manager
DATE: October 29, 2015
RE: Weekly Update

Good afternoon, everyone. Please see below for this week's update.

Key Meetings

- On Monday I attended the monthly JACC board of directors meeting at the Chamber offices. I updated the group on the recent adoption of next year's budget, our ongoing construction projects around town, and briefly discussed the new priority-based budgeting process. One element of getting public engagement will include reaching out to business leaders and other interested groups to invite them to attend public meetings or participate in surveys, etc., as we develop and finalize the results we hope to achieve as an organization.
- On Tuesday I attended a meeting with the CTS Group, an energy services company, to explore ways to make our buildings more energy-efficient. We toured Memorial Hall and visited parts of City Hall so the company could look into ways to help us lower our energy costs. I will keep you posted about any updates and whether we explore the idea any further. They are currently reviewing our electric and gas utility bills for anomalies in the numbers that may point them in the direction of making recommendations.
- Later that afternoon, Director Garrie, Director Haase, and I met with Oscar and Gabe Suarez to discuss a new lease, pursuant to our discussion from Monday night. At our meeting on Monday we discussed the possibility of having a proposal to you by November 16th, but according to Oscar, it will likely take more than two weeks to get an audit done on their financials, and the current year isn't even completed yet. As an alternative, we have proposed to have Director Haase and Councilman Stanley sit down with the team owners next week to review their financial information, in addition to possibly having a third party do so as well. We may need to call another meeting later in the month if November 16th won't work.
- On Wednesday I sat down with representatives from Congressman Long's office to talk about a few issues. We discussed the FEMA reimbursement process, e-Commerce legislation, and our TIGER Grant request for 2015. Regarding the TIGER Grant, we learned today that none of our projects were approved for this year, and there was only one project approved in the State of Missouri. We will apply again next year.
- Earlier today, I met with staff in my office to get an update on the progress of our policies and procedures. Draft policies regarding a purchasing card program and a revised travel policy have been sent to department heads for review and discussion over the next two

weeks. We are also coming close to having a draft change order policy as called out in the state audit.

- Earlier this afternoon, I met with staff to develop a program inventory of the various services/programs we offer through the city manager's office, as part of implementing the priority-based budgeting process. We identified at least 30 programs through our office alone that are offered internally in support of council or our employees, or external programs that we offer for the benefit of our residents.
- To close out the afternoon, AtCM Kelly and I met with the employee engagement group to discuss next steps for getting employees engaged. It was a very productive meeting and we generated a few ideas that we are going to roll out in the near future to allow employees to provide input on a new vision/mission statement for our organization, as well as revamping our Bright Idea program, which currently allows employees to submit ideas that improve morale/spirit, make things more efficient, or save time and money for the city.

Miscellaneous

- Attached is a list of updates from public works. In addition to those updates...
 - We had a power loss at the Turkey Creek WWTP earlier this week. Empire was on site to assist and within a short time had us back up and running, but not before we had an unpermitted discharge into Turkey Creek. Steps are being taken to remediate the creek bed. A bird sacrificed his life to start cause this chain of events.
 - The repair to the sinkhole/depression on 15th & Wisconsin has been completed, so the road will be fully opened tomorrow after the concrete has a chance to cure.
 - Asphalt overlay and micro-surfacing crews are busy trying to complete their work before colder weather reaches the region. Future street surface maintenance work will be scheduled for earlier in the construction season in order to secure better bids and to avoid the fall weather conflicts.

In the Pipeline

- Human Resources staff will be scheduling a personnel board meeting to review proposed changes to the structure of our parks & recreation department, that would include new job descriptions and using untapped Parks/Stormwater Sales Tax dollars for personnel to fund these changes. The parks board has reviewed the changes and approved them, so the next step is taking them to the Personnel Board for approval to include these positions in the pay plan. The date for that meeting has not yet been set, but I wanted to put this on your radar, as it will be an item of discussion at a future council meeting.

Thank you for your time and service to our community, and please enjoy your weekend.

FOR COUNCIL

Updates as of October 26, 2015

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

Project Name	Project Description	Current Phase/Status	Comments	Completion Date
TIGER GRANT				
20th Street Overpass (TBO522)	Grade Separation of 20th Street over KCS RR	Beginning Construction Phase	Installation of MSE retaining wall and select granular backfill continuing on east and west side of the railroad	Late Summer 2016
Maiden Lane Widening (TBO 520)	Widening Maiden Lane to 5 lanes from 9th St. to 32nd St.	Construction Phase	Expect completion from 32nd street to 23rd St this fall; currently replacing asphalt east side of Maiden Ln from 9th St - 17th St; when complete, changing to the west side; replacing storm sewer 17th St - 19th St.	Spring/Summer 2016
26th Street (TGO521)	Widening to 3 lanes from Maiden Lane to Schifferdecker	Final Construction Phase	substantially complete	July 2015
Schifferdecker (TGO519)	Widening to 5 lanes from 7th St. to 32nd St.	Final Construction Phase	substantially complete	Summer 2015
2005 - 2014 C.I.S.T. PROJECTS				
Zora from Range Line to Main (TCO512)	Widen Zora to 5 lanes including bike lanes, sidewalks and stormwater improvements	Utility Relocation Phase	Notice to Proceed May 4; message board is operational; Utility relocations should be completed by the end of October; erosion control in place; stormwater construction has started	Summer 2016
St. Louis from Broadway to Zora (TCO515)	Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer	Right of Way Phase	ROW being negotiated; met with area residents to discuss utility easements; appraisal and negotiations process has been started	not yet determined
TRANSPORTATION PROJECTS				
Utility Cuts & Traffic Control	Repairing / patching utility cuts within City right of way	Construction Phase	City Council approved in July 20 session; pre-construction meeting has been completed; procedures for electronic street cut permitting has been completed and implemented	ongoing
Overlay 2014 - 2015 (IS1502)	Repairing street surfaces	Planning Phase	contract awarded; pre-construction meeting schedule for August 20 with surfacing contractor; Notice To Proceed in September 2015	Fall 2015
Micro-surfacing	Improving and maintaining street surfaces	Planning Phase	contract awarded, pre-construction meeting to be scheduled; Notice to Proceed September 2015 in the area by severity	Fall 2015
Main Street Ride Ability Improvement	Ride ability improvements along Main Street	Crack Seal Phase	ride ability will be improved along Main Street from 1st to 32nd Streets; 75% complete.	0
Illinois Ave and 15st Street - Sinkhole Repair	0	0	Repair of Sinkhole has started; coordinating with utilities	November 2015
STORMWATER PROJECTS				
B St. & Porter, C St & Porter, B St to Porter (Harlem) - (TSO420)	Remove and replace 2 box culverts and extend 430 feet of 5' X 3' RCB	Construction Phase	overall project 75% complete; backfilling "C" Street Box; working on channel widening	Fall 2015
8th & Patterson (TSO423)	Add capacity to existing drainage system, replace undersized pipes	Design Phase	design starting the end of September 2015	Spring 2016
B St. & Byers Ave (TSO420)	Construct new gutter crossings to improve drainage and reduce ponding water	Bid Preparation	preparing bid documents	Spring 2016

Regional Detention 15th & Massachusetts (TSO607)	Construct regional detention pond to reduce flooding downstream	Design Phase	under design	2012 to 2022
Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606)	Improve existing drainage system to reduce localized flooding	Design Phase	under design	2012 to 2022
Ditch & Culvert Improvements - Connecticut 32nd to 35th (TSI609)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	under design	2012 to 2022
Ditch & Culvert Improvements - Connecticut 35th to 37th (TSO610)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	under design	2012 to 2022
Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	design 60% complete; consultant to manage project; construction anticipated in Fall 2016; mailing plan and project schedule to residents prior to starting construction	2012 to 2022
Ditch & Culvert Improvements Peters from 9th to 12th (TSO614)	Improve existing drainage system to reduce localized flooding	Design Phase	project has been advertised; bid opening to be September 29; construction anticipated in Fall 2015; plan and project information mailed to residents; utility relocations underway; construction to be awarded before Council November 2, 2015	2012 to 2022
New Culvert System between Division & Mineral (TSO617)	Improve existing undersized and deteriorated drainage system to reduce localized flooding	Design Phase	project has been advertised; bid opening to be September 29; construction anticipated in Fall 2015; plan and project information mailed to residents; utility relocations underway; construction to be awarded before Council November 2, 2015	2012 to 2022
Porter & 4th CMPA Repair (TSO420)	Repairing rusted outlets and box culverts with sidewalk	Planning Phase	in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on plans which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents	Spring 2016
Stormwater - Missouri - North of Zora Phase 2	Improving existing drainage system to reduce localized flooding	Planning Phase	preparing conceptual plans for coordination w/Empire District; improvements to existing ditch upstream of the box culvert; meeting with area residents to be scheduled	TDB
34th & Alabama Detention Pond (Fix)	Repairing existing detention pond	Planning Phase	design complete	Summer 2016
Perkins & Tyler Culvert (TSO420)	Installing new 18" RCP to alleviate ditch flooding	Preliminary Design Phase	utilities located; City Staff is preparing plans	Spring 2016
1st Street Stormwater (TSO420)	Removing existing pipes across drainage ditch per owners request	Planning Phase	Two undersized whistles and ditch slopes to be repaired/reconstructed	Fall 2015
Florida and Waters Edge	Repairing stormsewer pipe to reduce localized flooding	Planning Phase	Stormsewer pipe repair to be done; evaluating various solutions	Fall 2015
STREET PROJECTS				
Murphy & Minnesota	Realignment of intersection to meet MoDOT safety requirements	Pre-construction Phase	substantially complete	90 calendar days
RESIDENTIAL DEVELOPMENT				
Waters Edge Unit #4	developing lots on west side of subdivision lake	Design Phase	developing lot on west side of subdivision lake; review set was received Oct 20 & being reviewed by AMA	0
Woodland Hills Subdivision	Development being constructed by Schuber Mitchell	Planning Phase	stormwater plans being evaluated for Schuber Mitchell Development being constructed in the Wildwood Ranch area; staff met with developer along with their engineers and contractor on October 2 and revised plans submitted October 8; staff completed final design and approved plans on October 9.	0
SANITARY SEWER PROJECTS				

Shoal Creek WWTP Expn Ph II	Expanding the capacity of the facility to handle organic waste and waste water	Construction Phase	all new construction items completed; Nova Disc Filters to go online in November; old anaerobic digesters to be drained for inspection/repair/or replacement of domes; several new work items have been added to contract which will delay completion into 2016	April 2016
Turkey Creek WWTP Expansion	Replacing existing sand filters with diamond filters	Construction Phase	City Council approved project; contractor has been awarded; filters are on order with estimated delivery in April of 2016	Spring 2016
NID III Sanitary Sewer Replacement	Replace sewers in NID III and surrounding areas	Design Phase	Design has started; preliminary plans due the end of November	Spring 2016
Annual CCTV Area	Clean, TV and evaluate portion of sanitary sewer system	Working Phase	work progressing and ongoing	Winter 2015
Gravity Sewer Repair At Shoal Creek & Schifferdecker	Improving existing system to reduce capacity issues	Construction Phase	working on pump replacement at Filmore Bridge	Winter 2016
Utility Relocation for Cross Bores	Finding locations where underground utilities have been drilled through city sewers and fixing the same	Planning Phase	meeting with sewer maintenance staff to discuss latest locations	ongoing
CDBG PROJECTS-DR-II PAP-1				
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II)	Design of sidewalk replacement projects inside the tornado area	Design Phase	Council has approved the project; finalizing prioritization ranking	January 2016
JACOBS / LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	Preparing scope of services for project	December 2015
JACOBS / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	Preparing scope of services for project	December 2015
JACOBS / LMI McCoy Drainage improvements	Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement	Design Phase	Preparing scope of services for project	December 2015
JACOBS / NON-LMI Oliver Ditch Improvements	Improving the ditch from Oliver to 26th St with emphasis on the street crossings	Design Phase	Preparing scope of services for project	February 2016
JACOBS / NON-LMI Sunset Drainage Improvements	Improving existing drainage system by extending west and adding new inlets	Design Phase	Preparing scope of services for project	December 2015
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Anderson Engineering (GFCD II)	Design of storm sewer replacement projects inside the tornado area	Design Phase	design Agreement for 20th Street has been prepared to take to Council; finalizing prioritization ranking	January 2016
ANDERSON / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new Outside the LMI area	Design Phase	Preparing scope of services for project	December 2015
ANDERSON / Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements	Construct stormwater collection system and reconstruct curbs	Design Phase	preparing scope of services for project	January 2016
ANDERSON / 20th St. and Highview Ave. Stormwater Improvements	Replace box culverts to improve stormwater conveyance	Design Phase	preparing scope of services for project	August 2016
ANDERSON / Delaware Ave. - 15th St. to 18th St. Stormwater Improvements	Construct Sstormwater collection system	Design Phase	peparing scope of services for project	February 2016
ANDERSON / 20th St. from Rangeline Rd. to Joplin Creek Stormwater Improvements	Replace deteriorating stormwater pipe	Design Phase	preparing scope of services for project	August 2016
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team (JET) - (GFCD II)	Design of curb & gutter replacement projects inside the tornado area	Design Phase	design Agreement for Main Street and 20th Street has been prepared to take to Council' finalizing prioritization ranking	January 2016
CDBG PROJECTS-DR-II PAP-3				
Main Street Improvements from 15th Street to 32nd Street	Design street improvements inside the tornado area	Design Phase	scheduled meeting with stakeholders	September 2016 (Design Only)

20th Street Improvements from Main Street to Range Line Rd	Design street improvements inside the tornado area	Design Phase	scheduled meeting with stakeholders	July 2016 (Design Only)
CDBG PROJECTS-DR-II PAP-TBD				
Surface Project 4003	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	May 2016
Surface Project 4004	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	May 2016
Surface Project 4005	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	May 2016
Surface Project 4006	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	Partial Action Plans currently being determined; Project to be presented to city council for approval in October	January 2017
Surface Project 4008	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	January 2017
Surface Project 4010	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	January 2017
Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire)	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	March 2016
Storm Project #11 - 15th Street and Michigan	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	November 2016
Storm Project #12 - 15th Street and Illinois Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	November 2016
Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street	Design of improvements to existing storm sewer inside the tornado area	Design Phase	design underway and will be completed mid-November; public meeting with property owners is to be held October 27	November 2015
Storm Project #19 - Mohaska WQ Basin	Design of improvements to existing storm sewer inside the tornado area	Design Phase	design underway and will be completed mid-November; partial action plans currently being determined; project to be present to city council for approval in October	November 2015
Storm Project #27 - 28th and Main Sts to 27th St and Pearl Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project to be presented to city council for approval in October	March 2016
Design & Construction of Sanitary Sewers in Tornado Area - AMA (GFCD II)	design and construction of sanitary sewer replacement projects inside the tornado area	Design Phase	construction contract has been awarded; Notice to Proceed has been issued; pipe cleaning and TV survey proceeding; construction started	January 2016
ALLGEIER MARTIN / Phase One (Renovation Projects One, Two and Three) Sanitary Sewer Renovation Projects	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	Ongoing construction being completed on this project.	November 2016
ALLGEIER MARTIN / Sanitary Sewer Renovation Projects Four and Five	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Design Phase	Plans and specifications being completed for project.	February 2016 (Design Only)

ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue.	Construction Phase	Recently Bid and Executing Contracts at this point. Notice to proceed on work anticipated for Nov. 2, 2015; awarding of contract to consultant/contractor to be executed at Council on October 19, 2015	June 2016
ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue.	Bidding Phase	Recently Advertised for Bid	October 2015 (Bid Opening)
ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project	Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue.	Design Phase	Plans and specifications being completed for project.	June 2016 (Design Only)
ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue.	Design Phase	Plans and specifications being completed for project.	April 2016 (Design Only)
ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue.	Design Phase	Plans and specifications being completed for project.	March 2016 (Design Only)
STATE DED FUNDS				
Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03)	Regional detention basin to reduce downstream flooding and improve water quality	Construction Phase	project delay due to property acquisition; construction rescheduled; property owners have been notified by way of correspondence	Fall 2015
15th & Highview Area Drainage System Repairs Project (GSTA05)	Repair and replace existing tornado damaged storm sewer system at 15th & Highview area	Construction Phase	substantially complete; final inspection was Aug 21; final change order item for drainage improvement on Highview is under construction	Fall 2015
24th & Patterson Area Drainage Systems Repair Project (GSTA06)	Repair and replace existing tornado damaged storm sewer system at 24th & Patterson area	Construction Phase	project substantially complete	Summer 2015
Even Ave to Country Club Stormwater Repairs Project S. of 29th St (GSTA07)	Repair and replace existing tornado damaged storm sewer system at Even Avenue to Country Club area	Construction Phase	project substantially complete;	Summer 2015
Pennsylvania & Virginia -31st to 28th Stormwater Repairs Project (GSTA08)	Repair and replace existing tornado damaged storm sewer system at Pennsylvania & Virginia-31st to 28th area	Construction Phase	substantially complete	Summer 2015
Sanitary Sewer System Repairs - Green Area (GSTA10)	Repair and replace existing damaged sewer system in tornado area	Near Completion	substantially complete	Summer 2015
Transportation System Damage Assessment Project - Sidewalks, Gutter & Pavement Conditions (GSTA11)	Damage assessment and GIS mapping of transportation systems inside the tornado area	Near Completion	substantially complete	Summer 2015
Transportation System Repairs - Sidewalk/one side 26th from 32nds St to Connecticut (GSTA12)	Repair and replace sidewalks in specified area	Near Completion	substantially complete	Summer 2015
Transportation System Repairs - 15th to 13th/Florida to Texas (GSTA12)	Curb/sidewalk repair and replacement in specified area	Construction Phase	substantially complete	Fall 2015
CIST PROJECTS				
Jackson - Bridge Replacement at Shoal Creek (TCO613)	Bridge replacement at Shoal Creek	Consultant Selection Phase	consultant selection complete; negotiating with consultant; meetings with area residents has been completed and they support removal of the old bridge and the new bridge being placed in the same location at a higher elevation.	0

Schifferdecker Bridge ROW (TCO614)	Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow	Planning Phase	ROW will be acquired in the fall of 2015; plans have been reviewed by the county and are being revised as a result of that review; meetings with area residents have been completed; negotiations with property owners has started	0
32nd St - Schifferdecker to County Club (ROW) (TCO601)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	held meeting with area residents regarding project; consultant selection complete; in conceptual phase	Winter 2015
32nd St - Country Club to Central City Rd (TCO602)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	consultant selection complete; meeting with property owners regarding project was on May 21st; consultant agreement passed by Council	Winter 2015
Zora - Range Line to MO 249	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Consultant Selection Phase	consultant selection complete; negotiating with consultant; meetings with area residents has been completed	0
4th Street RR Crossing Repair	Repairing street surface at railroad crossing	Planning Phase	met with KCS staff for negotiations of Agreement to improve the crossing; sent plans to KCS for Agreement estimates	0
44th Street - Range Line to Connecticut	Widening of street	Planning Phase	held meeting with property owners for the planning phase of street widening	0
Connecticut - Overpass to 44th Street	Widening of street	Planning Phase	held meeting with property owners for the planning phase of street widening	0
Manhole Adjustments	Adjust manhole elevation within the City streets	Design Phase	Adjust manhole elevation for smoother ridability	ongoing
RR Closures (10th Street)	Removing several at grade railroad crossings along 10th St.	Design/Review Phase	area residents have been notified by mail of scheduled meeting; met with NMA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; residents along Sergeant appear open to the closure; working with the railroad regarding smoothness improvements.	0
MISC PROJECTS				
Trail from MSSU to Mall (TSO501)	Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane	Design Phase	consultant preparing CLOMAR documentation for submittal to FEMA	ongoing
Sports Complex - Softball Field Parking Lot	Extension to existing softball field parking lot	Design Phase	on hold; waiting for direction; coordinating with other large infrastructure projects for Parks Dept. funding	ongoing
Joplin Public Outdoor Safety Training Facility	Training tower and course layout for Police and Fire Department	Construction Phase	outdoor facility training course has been started	0
INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE				
Rustic Ridge Villas - Newman & Florida	0	0	creating as built	X
Twin Hills Subdivision - 26th & Country Club	0	0	under construction; stormwater construction is in, curb and gutter is being poured; Phase I paving complete; Phase II road construction on hold	X
USA Metals - 2000 W 7th St	0	0	under construction	0
Crossroads Realty (Quipcon)	0	0	stormwater management approved by staff	0
Leffen Autism Center - 28th & St John's Blvd	0	0	90% complete	0
Connecticut Pointe Apartments	0	0	temporarily on hold	0
EP Water Quality Basin 8225 E 26th St	0	0	stormwater management approved by staff	X
East Regional Detention Facility - NE of 26th & Prigmore	0	0	stormwater management approved by staff	0
Storm Water Mngmt - Mayberry Duplex - 17th & Connecticut	0	0	stormwater management approved by staff	X

Colaw Fitness - 7th & Ozark	0	0	stormwater management approved by staff; under construction	X
Joplin Senior Living Center by Red-Wood at 15th & Rex	0	0	sanitary/stormwater detention	0
Mercy Park - 26th & McClelland Blvd	0	0	Stormwater Management	0
M & T Dermatology at 2829 S Jackson	0	0	Stormwater Management; street widening and approach	0
The Rental Store at 711 Rex	0	0	Sanitary sewer re-routed; stormwater detention pond	0
Owens Corning	0	0	Detention pond improvements	0
COMPLETED PROJECTS				
TIGER GRANT	0	0	0	0
20th Street Transit	0	0	project complete	0
LPA PROJECTS	0	0	0	0
Newman Road	0	0	project complete	0
Kelsey Norman	0	0	project complete	0
Royal Heights	0	0	project complete	0
East Moreland	0	0	project complete	0
2005 - 2014 C.I.S.T. PROJECTS	0	0	0	0
0	0	0	0	0
TRANSPORTATION PROJECTS	0	0	0	0
RR Crossing Repairs 2012	0	0	project complete	0
Murphy Ave at Pool St - Sinkhole Repair	0	0	project complete	0
Murphy Blvd and 5th St - Sinkhole	0	0	project complete	0
20th Street and Joplin Ave - Sinkhole	0	0	project complete	0
28th Street and St John's Blvd - Sinkhole	0	0	project complete	0
STORMWATER PROJECTS	0	0	0	0
Curb Inlet Repairs	0	0	project complete	0
STREET PROJECTS	0	0	0	0
Sunset Ridge Lights	0	0	project complete	0
SANITARY SEWER PROJECTS	0	0	0	0
Emergency Sewer Repair 9th & Minnesota	0	0	project complete	0
Lone Elm Sanitary Rehab (FY 2014)	0	0	project complete	0
NID IV Sanitary Sewer Replacement	0	0	project complete	0
ROANOKE CREST PUBLIC S.S. #2 Joplin Creek Crossing Repair	0	0	project complete	0
Lone Elm Reach Rehab (Interceptor Line Replacement)	0	0	project complete	0
FEMA PROJECTS	0	0	0	0
Asbestos Demo (In Tornado Zone)	0	0	complete but may go back to this project	0
Crawl Spaces	0	0	complete but may go back to this project	0
Photo Verifying for the Finance Department by Engineering	0	0	complete but may go back to this project	0
Depressions holding water on properties in Tornado Zone	0	0	complete but may go back to this project	0
Demolitions in Tornado Zone	0	0	complete but may go back to this project	0
Floodplain Buy Back	0	0	project complete	0
CDBG PROJECTS-DR-II PAP-I	0	0	0	0
0	0	0	0	0
STATE DED FUNDS	0	0	0	0
Regional Detention NE Side of Murphy Blvd & South of 15th St. (GSTA09)	0	0	project complete	0
Storm Sewer Damage Assessment & GIS Mapping (GSTA01)	0	0	project complete	0

Storm Sewer System Repairs - RCB 24th & Davis Blvd (GSTA02)	0	0	project complete	0
Storm Sewer System Repairs - Ditch 26th & Arizona by KCS Tracks (GSTA02)	0	0	project complete	0
Transportation System Repairs - Spot Repair of Curb & Sidewalks (GSTA12)	0	0	project complete	0
Sanitary Sewer System Inspection and Evaluation (GSTA13)	0	0	project complete	0
Culvert System Michigan & Kansas Streets from 26th & to 30th (GSTA04)	Improve existing drainage system to reduce localized flooding	Construction Phase	project complete	Fall 2015
CIST PROJECTS	0	0	0	0
0	0	0	0	0
MISC PROJECTS	0	0	0	0
Joe Becker Stadium Preparation	0	0	project complete	0
Mineral Park	0	0	project complete	0
Specification Update	0	0	project complete	0
Micro surfacing 2014	0	0	project complete	0
Overlay 2013	0	0	project complete	0
Ewert Park, Sinkhole	0	0	project complete	0
5th & Murphy Blvd, channel & sewer crossing	0	0	project complete	0
16th & Adele, Culvert	0	0	project complete	0
Stormwater - Missouri - North of Zora Phase I	0	0	project complete	0
Blackcat Lift Station	0	0	project complete	0
Parking Lot Construction Joe Becker Stadium (TSO502)	0	0	project complete	0
Alley Chip and Seal, 2015 Program (IS1501)	0	0	project complete	0
Preparation of Parking lots for Joe Becker Stadium (TSO502)	0	0	project complete	0
Mercy's Temp Hosp.	0	0	project complete	0
Street Surface Removal for Micro-surfacing Area	0	0	project complete	0
Underground Storage Decommissioning at PWC	0	0	project complete	0
INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE	0	0	Comments	0
0	0	0	0	0
Casey's General Store - 2604 N Range Line	0	0	project complete	0
Cott Beverage - 3502 Enterprise	0	0	project complete	0
Wildwood Ranch Sewer Extension	0	0	project complete	0
Skilled Nursing Facility - 28th & Jackson	0	0	project complete	0
Family Dollar - 7th & Harlem	0	0	project complete	0
Christ Pointe Church (23rd & Empire)	0	0	project complete	0
Sewer Extension - 26th and Oliver	0	0	project complete	0
Grand Widening 20th to 24th St. (Joplin High School)	0	0	project complete	0
Turbo Supply	0	0	project complete	0
Arrow Box - 3720 E 27th	0	0	project complete	0
Huffman Supply - 5th & School	0	0	project complete	0
Team6 Office - Wildwood Ranch near 32nd & Central City	0	0	project complete	0
Herman Lumber - 12th & Range Line	0	0	project complete	0
Hoffman Supply - 4th & School	0	0	project complete	0
Suzanne's (32nd & Connecticut)	0	0	project complete	0
Salvation Army Thrift Store	0	0	project complete	0
Casey's General Store - 2802 W 7th St	0	0	project complete	0
LTC Greenbriar Skilled Nursing Facility - 26th & Moffet	0	0	project complete	0
Commerce Bank, 20th St. & Connecticut	0	0	project complete	0
Aspen Dental - NE 20th & Range Line	0	0	project complete	0

OZH, LLC - NE 15th & Range Line	0	0	project complete	0
Discount Tire - 2020 S Range Line Rd	0	0	project complete	0
Texas Roadhouse - 3469 S Range Line Rd	0	0	project complete	0
Wal-Mart Neighborhood Mrkt - 26th and Maiden Ln	0	0	project complete	0
Waters View Multi-Family 32nd & Catnip	0	0	project complete	0
Petro's Maintenance Bldg Expansion	0	0	project complete	0
CIS Data Services - 917 E 15th	0	0	project complete	X
Kum-n-Go #454 at 3434 S Range Line	0	0	project complete	0