

JOPLIN CITY COUNCIL INFORMAL MEETING  
MONDAY, FEBRUARY 1, 2021  
5th FLOOR COUNCIL CHAMBERS  
602 S. MAIN ST.  
5:15 P.M.

In compliance with social distancing,  
the number of guests in the Council Chambers is limited to 45.

**AGENDA**

1. CAPITAL IMPROVEMENTS UPDATE

Documents:

[CURRENT PROJECT SPREADSHEET.PDF](#)

2. DISCUSSION ON THE TRASH CONTRACT EXTENSION

3. ANY OTHER BUSINESS

Notice posted at 12:00 p.m. on this 14th day of January 2021 (RSMo 610.020)

12/23/2020	Project Name	Project Category	Funding Source	Project Budget	City Staff Rep	Contractor / Consultant	Current Phase/Status	Comments	Completion Date	Project Description
* * *	<b>Council Bill - look ahead</b>									
Construction Phase										
1	Utility Cuts & Traffic Control	C.I.S.T. / TST PROJECTS	Transportation Sales Tax		Thomas/Linda	Sprouls	Construction Phase	Progressing through designated areas as identified by electronic permitting system	ongoing	Repairing / patching utility cuts within City right of way
2	(TC0607) 44th Street - Range Line to Connecticut	CIST Projects	CIST	\$6,150,000	Rob/Dan	D&E Plumbing	Construction Phase	Connecticut Ave. and the roundabout are fully open to traffic. Traffic has been switched onto the new north lanes of 44th St. Contractor is progressing with removal and construction of the south lanes of 44th St.	Spring 2021	Widening of street
3	(TC0606) Connecticut - South of Overpass at I-44 to 44th Street	CIST Projects	CIST	\$2,500,000	Rob/Dan	D&E Plumbing	Construction Phase	Connecticut Ave. and the roundabout are fully open to traffic. Traffic has been switched onto the new north lanes of 44th St. Contractor is progressing with removal and construction of the south lanes of 44th St.	Spring 2021	Widening of street
4	Filmore Bridge Parallel Force Main	Sanitary Sewer Projects	Sanitary Sewer Fund	\$1,500,000	Chris	Asbell/BMD	Construction Phase	All new force main piping installed. Staff developing punchlist.	Winter 2021	Install parallel force main from Filmore Bridge Lift Station to Gravity.
5	44th and Virginia Lift Station Improvements	Sanitary Sewer Projects	Sanitary Sewer Fund	\$375,000	Chris/ Joseph	G&G/AMA	Construction Phase	Notice to Proceed was issued for Dec. 7, 2020.	Fall 2021	Design upgrades to the lift station's pumping and storage capacities, as well as, safety improvements within the structure. This project complimnets the force main replacement project currently being performed by D & E Plumbing.
6	20th and Malang Lift Station Improvements	Sanitary Sewer Projects	Sanitary Sewer Fund	\$350,000	Chris/ Nathan	Asbell/AMA	Construction Phase	Notice to Proceed was issued for Dec. 14, 2020.	Summer 2021	The project generally consists of upgrading the existing 20th & Malang Lift Station from a duplex to a quadruplex lift station by installing two new submersible pumps inside a new wet well, plus associated site improvements. This project adds capacity for planned development projects in the Wildwood Ranch Business Park.
7	Sally Port & ADA Shower Phase 1	Misc. Project	General Fund	\$90,000	Dakota	Anderson Eng./DeWitt	Construction Phase	Asphalt removal complete, concrete to be poured when weather allows.	Spring 2021	Phase 1 of the project encompasses the concrete foundation, ramp, sidewalk, etc.
8	2020 East Town Infrastructure - Sanitary Sewer	Sanitary Sewer Projects	CDBG Funds	\$400,000	Tom Walters/Chris	Visu -Sewer/City	Construction Phase	Pre-construction meeting was held on January 26th, 2021, NTP issued for January 25th.	Spring 2021	Reconstruction of prioritized sanitary sewer infrastructure between Landreth Ave. and St. Louis Ave., north of Broadway. Work will focus mainly on trenchless reconstruction of deteriorated sanitary sewer mains, manholes, and service line
9	Baker's Branch Interceptor Replacement	Sanitary Sewer Projects	Sanitary Sewer Fund	\$1,150,000	Chris/ Tim	D&E Plumbing/AMA	Construction Phase	Pre-construction meeting was held on 1/22.	Fall 2021	Design of a single 3,700 foot-long trunkline to replace two old, parallel trunklines, incorporating the hydraulic model's findings. The project area begins near the Florida and Newman Rd. intersection and extends NE to Rangeline Rd.
10	(TS0612) 4th & School Culvert Improvements Phase 2	Stormwater Projects	Parks & Stormwater Tax and CDBG	\$3,039,000	Steven	AMA	Construction Phase	Pre-Cast Boxes recived. Pre-construction meeting to be set to corsinate start of project with railroad.	Summer 2021	Replacing existing deteriorated & undersized culverts, improving existing open ditches, and adding new culvert system to reduce localized flooding
Bid Phase										
11	(TS0601) Miscellaneous Minor System Improvements 2020	Stormwater Project	Parks & Stormwater Sales tax	\$300,000	Steven	TBD	Bid Phase	Passed consent agenda. Ordinance approving project effective on January 24th.	Spring 2021	Packaging of several minor system improvement projects to the City's storm sewer system to be bid out
12	Sally Port & ADA Shower Phase 2	Misc. Project	General Fund	\$200,000	Dakota	Anderson Eng.	Bid Phase	Phase 2 will go out to bid once Phase 1 is near or at completion.	Summer 2021	Addition of Sally Port garage and ADA compliant shower for the city jail. Phase 2 will be the construction of the sally port and ADA bathroom building upon the foundation laid in Phase 1.
13	Mill and Overlay 2021	TST Project	Transportation Sales Tax	\$1,450,000	Dakota	City	Bid Phase	Council second reading 12/7/2020.	Summer 2021	Annual Mill and Overlay of selected city streets.
14	(TS0601) 10th and Chestnut	Stormwater Project	Parks & Stormwater Sales tax	\$776,000	Steven	TBD	Bid Phase	Finalizing bid documents. Bid advertisement during winter.	Winter 2021	Replacement of existing collapsed box culvert and inlets.
15	2021 Emergency Repairs & On-Call Sewer Contractor	Sanitary Sewer Projects	Wastewater/Stormwater Maintenance	\$200,000	Lynden/Chris/Steven	TBD	Bid Phase	Advertised for Bids on December 13, 2020: pre-bid conference was held on December 21,2020	Winter 2021	On-call contract for emergency repairs of small-scale sanitary sewers and storm sewers.
16	2021-2023 "Tool Box" Contract	Sanitary Sewer Projects	Sanitary Sewer Fund	\$700,000- 1M	Chris	AMA/TBD	Bid Phase	Bid opening was held on 1/13; contract going to council in February .	Winter 2021	This is for annual sanitary sewer rehabilitation and reconstruction work

12/23/2020	Project Name	Project Category	Funding Source	Project Budget	City Staff Rep	Contractor / Consultant	Current Phase/Status	Comments	Completion Date	Project Description
17	Senior Center Meals On Wheels Zone Improvments	MISC. Projects	CBDG-DR	\$200,000	Rob	Olsson	Bid Phase	Bid date has been changed to 2/18/2021	Summer 2021	Installation of Parking Awning, Additional Parking Stalls and Relocation of Trash Dumpster Pad and Lanscaping .
Row Phase										
18	I-44 Exit 4 Sewer Extension North	Sanitary Sewer Projects	Sanitary Sewer Fund		Chris	AMA	ROW Phase	Ongoing easement negotiations with two property owners	TBD	Extending sanitary sewer service to more businesses.
19	(TC0601) (TCO602) 32nd St - Schifferdecker to Central City (ROW)	CIST Projects	CIST - TC0601 TC0602	\$15,000,000	Chad/Rob	Olsson	ROW Phase	Appraisals and right of way acquisition underway. Public meeting held 10-15-2020.	Spring 2021	Phase I - widening from 2 lane to 3 lane Phase II widening to 5 lane
20	(TCO606) Connecticut - South of 32nd St intersection to North of Overpass at I-44 & Stormwater	CIST Projects	CIST/Parks & Stormwater	\$5,000,000	Dan	Bartlett & West	Design Phase	Executed contract for Appraisal Services. Agreement for ROW Negotiation Services goes to Council 1/19 for 2nd & 3rd readings.	TBD	Street Widening
21	(TIF015) 15th St Extension	Misc. Project	TIF/MoDot Grant	\$1,950,000	Rob	Anderson Engineering	Design Phase	Received a date from MODOT. Property Acquisitions to commence soon.	Winter 2021	Geometric improvements and pedestrian facilities at the intersection of 15th & Rangeline, including roadway going east towards Walmart.
Design Phase										
22	(TC0516) 4th and Murphy Blvd. Intersection Improvements	CIST Projects	CIST	\$500,000	Dakota	Olsson	Design Phase	Design underway.	Spring 2021	Replace and upgrade signals, add right turn lanes, road diet of 4 <sup>th</sup> Main to Murphy
23	Ditch/Culvert Improvement Ozark and Miller	Stormwater Project	Parks & Stormwater Sales tax	\$160,000	Steven	TBD	Design Phase	Final easement acquired. Project to be constructed via on-call infrastructure contract.	Spring 2021	Preliminary designs to alleviate drainage of sump on North Ozark avenue
24	Glendale Parallel Interceptor Replacement, Phase 1 and Phase 2	Sanitary Sewer Projects	Sanitary Sewer Fund	\$2,575,000	Chris	Olsson	Design Phase	Phase I design is 30% complete.	Spring 2021	Replacement of approximately 7,200 LF of large-diameter interceptor sewer mains, between 36th and Indiana Ave. and the twin equalization basins (south of Freeman). Old and deteriorated concrete or clay pipes will be replaced with modern products
25	Joplin Creek Interceptor Replacement	Sanitary Sewer Projects	Sanitary Sewer Fund	\$3,275,000	Chris	AMA	Design Phase	Design is 50% complete.	Spring 2021	Installation of approximately 2,400 LF of 48-inch diameter interceptor sewer main, between Lone Elm Rd. and the junction box from the Crossroads Industrial Park. Increasing pipe diameters and
26	Tin Cup Parallel Force Main	Sanitary Sewer Projects	Sanitary Sewer Fund	\$3,000,000	Chris	BMD	Design Phase	Federal permits to be obtained, delaying design schedule. The lower portion of the Crane Rd./Arbor Hills Lift Station Elimination project being incorporated into this project, so that both pipes can cross Shoal Creek under the same permit.	Fall 2021	Design of a 9,000-foot parallel force main between the Tin Cup and filmore Bridge lift station to provide better reliability and increased wet weather capacities.
27	Crane Rd/Arbor Hills Area Lift Station Elimination	Sanitary Sewer Projects	Sanitary Sewer Fund	\$1,800,000	Chris	AMA	Design Phase	Design underway.	Fall 2021	Design of 5,600 LF of 12-inch and 1,000 LF of 8-inch gravity sewer mains to eliminate two lift stations. Piping will connect to a Shoal Creek crossing near Coyote Dr., in coordination with the Tin Cup Parallel
28	(TC0608) Zora - Range Line to MO 249	CIST Projects	CIST - TC0608	\$8,840,000	Rob	Olsson	Design Phase	Have met with property owners at proposed roundabout. Conceptual layout approved. Proceeding with design plans for Phase 1.	TBD	Phase 1 - Zora and Duquesne Intersection, Phase 2 & 3 - Widening from 249 to Duquesne Road and Duquesne Road to Range Line Road.
29	Private Side I & I Reduction program	Sanitary Sewer Projects	Sanitary Sewer Fund	\$800,000	Chris	AMA/B & MITREKK	Design Phase	Waiting on Contracts	Fall 2021	The consultant is to develop a targeted program aimed at eliminating unpermitted discharges within the City's wastewater collection and treatment system, within the timeframe of the City's Peak Flow Voluntary Compliance Agreement with DNR.
30	(TS0601) 10th and Main	Stormwater Project	Parks & Stormwater Sales tax	\$440,000	Steven		Design Phase	Occupancy agreement with railroad reached. Construction anticipated to begin in summer 2021 to mitigate business impact on Joplin Lawn and Garden.	TBD	Replacement of existing collapsed box culvert.
31	(TS0510) Tin Cup Trail	Misc. Project	Parks & Stormwater Sales tax	\$350,000	Dakota	City	Design Phase	Held project area walkthrough. In process of applying to TAP grant funding.	Winter 2021	Trail from 32 <sup>nd</sup> and St. Johns Blvd. to McIndoe Park, past Tin Cup Lift Station
32	Stormwater Masterplan	Stormwater Project	Parks & Stormwater tax and DNR Stormwater Grant.	\$323,961	Steven	Olsson	Design Phase	Public meetings held (total 3). Collecting public input on drainage issues from flooding questionnaire. Development of capital improvement project list for next program underway. Update of City's existing GIS stormsewer inventory to begin Spring 2021.	Project list Winter 2021 GIS Inventory Spring 2021	Update to the City of Joplin's stormwater masterplan to develop, collate, and prioritize stormwater improvement projects using funds from the next parks and stormwater sales tax. Additional goals include establishing public meetings with stakeholders and the general public to acquire feedback on drainage issues within the City.
33	(TS0611) Canterbury Ditch Improvements	Stormwater Project	Parks & Stormwater Sales Tax	\$966,300	Steven	Olsson	Design Phase	Survey has been completed. Design currently underway.	Summer 2021	Ditch improvements to alleviate residential flooding on Canterbury lane
34	Microsurfacing 2021	TST Project	Transportation Sales Tax	\$750,000	Dakota	City	Design Phase	Bid documents are being prepared.	Fall 2020	Annual Microsurfacing of selected city streets.

12/23/2020	Project Name	Project Category	Funding Source	Project Budget	City Staff Rep	Contractor / Consultant	Current Phase/Status	Comments	Completion Date	Project Description
35	Parking Lot and Trail Sealing 2021	TST Project	Transportation Sales Tax	\$50,000	Dakota	City	Design Phase	Bid documents are being prepared.	Fall 2020	Annual Parking Lot and Trail Sealing.
36	On-call Infrastructure	CIST (TST)/Parks & Stormwater Tax/Sanitary Sewer	CIST (TST)/Parks & Stormwater Tax/Sanitary Sewer		Dan/Dakota/Thomas	TBD	Design Phase	Staff preparing RFP.	Winter 2021	On-call contract for utility cut repairs and miscellaneous minor infrastructure improvements.
37	(TS0608) Lone Elm & Murphy Culvert Improvements	Stormwater Projects	Parks & Stormwater Sales Tax	\$1,030,000	Steven	AMA	Design Phase	Survey has been completed. Design currently underway.	Spring 2021	Culvert improvements at intersection of Lone Elm and Murphy to alleviate ponding water on the edge of the roadway and beginning of ditch.
38	2nd & Oliver	Stormwater Projects	Parks & Stormwater Sales Tax		Steven	In House	Design Phase	Work authorization for survey underway.	Spring 2021	Stormwater Improvements to alleviate ponding on Oliver as well as ditch work.
39	(TC0614) Schifferdecker Bridge	CIST Projects	CIST - TC0614- Joplin Special Road District - Jasper County		Tim/Jerry/Rob	AMA/Hartman and Co.	Post Construction Phase	Substantially Complete.	Winter 2019	Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow
40	Annual Tiger Grant Follow-Up Report	Tiger Grant	Tiger Grant		Dan/Olsson	Transystems	Post Construction Phase	Substantially Complete.	Fall 2018	Annual report required by FHWA
41	North Bound Right Turn Lane - 32nd and Main	CIST Projects	CIST -TC 0605 / MoDOT Grant		Rob	GBA/Blevins	Post Construction Phase	Substantially Complete	Fall 2020	Redesign of intersection for better traffic flow
42	St. John's Trail	CDBG Projects-DR-II PAP-TBD	Park&Stromwater Sales Tax / MoDOT Grant		Mike D/Rob	Asbell	Post Construction Phase	Substantially Complete.	Winter 2020	Build Bike Pedestrian Trail along St. John's Boulevard from 28th to 32nd
43	32nd & Indiana- North Bound Right Turn Lane	CIST Projects	CIST - 0605 / MoDOT Grant		Rob	Olsson/Blevins	Post Construction Phase	Substantially Complete	Fall 2020	Redesign of intersection for better traffic flow
44	Parking Lot and Trail Sealing 2020	CIST Projects	Transportation Sales Tax	\$50,000	Dakota/Joseph	Capital Construction	Post Construction Phase	Substantially Complete	Spring 2020	Overlay and Surfacing of Streets
45	32nd & Connecticut - Intersection	CIST Projects	CIST - TC 0605 / MoDOT Grant		Rob	Bartlett & West/Blevins	Post Construction Phase	Substantially Complete	Fall 2020	North bound right turn lane and East bound right turn lane.
46	(TS0606) Storm Water Improvements Illinois Ave. between 7th & 9th & (TS0607) Joplin Creek Channel Improvements north of Campbell PKWY to 5th Street	Stormwater Projects	Parks & Stormwater Tax	\$3,070,000	Steven	AMA/Branco	Post Construction Phase	Substantially complete.	Fall 2020	Improve existing drainage system to reduce localized flooding
47	(TS0501) Trail from MSSU to Mall	MISC Projects	TST / MoDOT Grant	\$425,000	Rob/Dan	Great River/ D&E Plumbing	Post Construction Phase	Substantially complete.	Fall 2020	Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane
48	Jaguar Rd Extension	CDBG Project	CDBG	\$200,000	Dakota/Rob	Emery Sapp & Sons	Post Construction Phase	Substantially complete.	Fall 2020	Extending Jaguar Rd North for Casey's new distribution center
49	(TS0601) Porter & 4th CMPA Repair - Failed Culvert System Replacement	Stormwater Projects	Parks & Stormwater Tax	\$1,192,500	Steven	JKS Concrete	Post Construction Phase	Substantially complete.	Fall 2020	Massive structural failure repair following the May 23rd storm. Replacement of collapsed CMPA outlet and blown out Box culvert.
50	Fire Station 1 Concrete Aprons	Misc. Project	Transportation Sales Tax	\$100,000	Dakota/Lynden	Anderson Eng.	Post Construction Phase	Substantially complete.	Fall 2020	Removal and Replacement of Concrete aprons at Fire Station 1